

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-01-26 00:00 - 2014-01-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity tes t
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	2948
Plug Back Depth mMD:	3147
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

M/U toolstring run #1 (EVO plug).
RIH, correlated and set plug at 3147 m.
POOH and L/O toolstring.
Prepared wireline run #2.
Suspended operations on drillfloor and cantilever due to ice falling down.

Summary of planned activities (24 Hours)

Pressure test EVO plug.
M/U toolstring for W/L run #2.
RIH and punch 7" tubing.
POOH and L/D toolstring.
Reverse circulate well to kill mud.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	workover -- other	ok	SLB built and tested W/L toolstring (main and backup) for setting EVO plug. Lifted tools to rig floor.
02:30	02:45	0	workover -- wire line	ok	Performed TBT for testing rig up and M/U toolstring.
02:45	03:30	0	workover -- other	ok	M/U dummy toolstring and installed lubricator.
03:30	04:30	0	workover -- wire line	ok	Filled riser with 40% MEG and 60% water using production MEG manifold. Meanwhile lined up cement unit via KWW. Performed line test to 20/345 bar for 5/10 min. Installed bleed line to closed drain.
04:30	05:00	0	workover -- other	ok	Pressure tested wireline rig up to 20/345 bar 5/10 min. M/U BHA for run #1 (EVO plug)
05:00	07:00	0	workover -- other	ok	Drained lubricator using N2. B/O QTS and L/O dummy toolstring. M/U toolstring for run #1 (EVO plug). M/U QTS.
07:00	07:15	0	workover -- wire line	ok	Performed TBT with day shift for W/L run #1.
07:15	08:15	0	workover -- other	ok	Leak tested QTS to 20/345 bar 5/10 min.
08:15	09:00	0	workover -- other	ok	Opened HMV and MMV - bled off pressure to 33 bar.
09:00	10:00	0	workover -- other	ok	Equalized pressure over DHSV using cement unit, 100 bar - open DHSV. Opened SV.
10:00	13:15	3290	workover -- other	ok	RIH w/ run #1 (EVO plug), 5.72" OD plug from surface to 3290 m.
13:15	15:00	3147	workover -- other	ok	Correlated BHA across interval. Set plug at 3147 m.
15:00	17:30	0	workover -- other	ok	POOH from 3147 m to surface. Average pulling speed 21 m/min.
17:30	18:45	0	workover -- other	ok	Closed in well as per procedure. Bled off pressure in riser to closed drain, bled down from 87 bar. Purged riser with N2.
18:45	20:00	0	workover -- other	ok	Inflow tested SV and HMV.
20:00	20:15	0	workover -- wire line	ok	Performed TBT prior to laying out toolstring.
20:15	21:30	0	workover -- other	ok	Broke lubricator. L/D BHA on deck.
21:30	22:30	0	workover -- other	ok	Prepared for W/L run #2 (tubing punch). SLB built cable head and tested toolstring. Meanwhile lined up to test plug with cement unit. Equalized tree cross. Opened HMV. Equalized DHSV with 100 bar, no indication seen. Increased pressure to 200 bar and confirmed DHSV open by volume control .
22:30	23:45	0	workover -- other	ok	Prepared for W/L run #2 (tubing punch). SLB built cable head and tested toolstring. Meanwhile bled down pressure from 200 bar to 60 bar using closed drain for low pressure test.
23:45	00:00	0	interruption -- waiting on weather	ok	Suspended operations on drill floor and cantilever due to ice falling down. Meanwhile continued pressure bled down for low pressure test.

Drilling Fluid

Sample Time	12:00	20:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	NaCl brine
Fluid Density (g/cm3)	1.37	1.03
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		

Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	38	-999.99
Yield point (Pa)	8.5	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		