

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-01-27 00:00 - 2014-01-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	2948
Plug Back Depth mMD:	3147
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

WOW - ice lumps falling to rigfloor/cantilever due to strong wind.

Meanwhile:
Evaluated and dicussed with onshore organization situation for pressure testing/ bled off on F-1 B.
Pressure tested EVO plug to 220 bar/10 min.
Bled of pressure via F-12.

Performed housekeeping and maintenance while WOW.

Summary of planned activities (24 Hours)

WOW.
M/U and RIH with W/L run #2 (tubing punch).
Punch 7" tubing in interval 2942 - 2945 m, POOH and L/D toolstring.
Reverse circulate well to 1,37 sg kill mud.
M/U and RIH with W/L run #3 (tubing cutter).
POOH with run #3.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	interruption – waiting on weather	ok	WOW - ice lumps falling to rigfloor/cantilever due to strong wind. Meanwhile stopped bleed down to closed drain at 40 bar as gas was bled off. Commenced low pressure test of EVO plug 40 bar/5 min.
02:00	04:45	0	interruption – waiting on weather	ok	WOW - ice lumps falling to rigfloor/cantilever due to strong wind. Meanwhile increased test pressure in steps to 200 bar. Stopped and evaluated situation due to high volume pumped. Discussed options with town regarding test pressure and bled down after pressure test to close drain preventing hydrate formation.
04:45	05:15	0	interruption – waiting on weather	ok	WOW - ice lumps falling to rigfloor/cantilever due to strong wind. Meanwhile pressure tested EVO plug to 225 bar/10 min. Good test.
05:15	14:00	0	interruption – waiting on weather	ok	WOW - ice lumps falling to rigfloor/cantilever due to strong wind. Meanwhile discussed final test pressure and plan for bled down via F-12 with involved parties on rig and in town. Monitored pressure on F-1 B.
14:00	16:30	0	interruption – waiting on weather	ok	WOW - ice lumps falling to rigfloor/cantilever due to strong wind. Meanwhile held TBT for pressure bleed down. Production department prepared line up to receive bleed from F-1 B. Bled down pressure from F-1 to F-12 from 225 bar to 35 bar.
16:30	00:00	0	interruption – waiting on weather	ok	WOW - ice lumps falling to rigfloor/cantilever due to strong wind. Meanwhile: Monitored WHP on F-1 B. Performed daily maintenance and housekeeping. Bled WHP from 37 bar to 30 bar, using closed drain.

Drilling Fluid

Sample Time	16:00	20:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	NaCl brine
Fluid Density (g/cm3)	1.37	1.03
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		

Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	38	-999.99
Yield point (Pa)	8.5	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		