

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-01-28 00:00 - 2014-01-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	2948
Plug Back Depth mMD:	3147
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

M/U wireline run #2 (tubing puncher) and RIH with same.
Punched tubing.
POOH and L/D toolstring.
Reverse circulated well to kill mud.
Circulated and conditioned mud.

Summary of planned activities (24 Hours)

Circulate and condition mud.
M/U toolstring for W/L run #3 (tubing cutter).
RIH and cut tubing.
POOH and L/D toolstring.
R/D wireline equipment.
Install BPV in tubing hanger.
Remove Xmas tree and spacer spool.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	interruption -- waiting on weath	ok	WOW - ice lumps falling to rigfloor/cantilever due to strong wind. Meanwhile: Monitored F-1 B WHP. Performed daily maintenance and housekeeping.
00:45	01:00	0	workover -- wire line	ok	Performed TBT for M/U W/L toolstring #2 (tubing punch). Announced handling of explosives and erected barriers.
01:00	03:15	0	workover -- wire line	ok	Tested and M/U BHA for run #2 (tubing puncher). Leak tested QTS to 20/345 bar 5/10 min.
03:15	03:45	0	workover -- wire line	ok	Filled riser and pressured up same. Opened well as per well entry procedure. WHP 33 bar.
03:45	06:15	2950	workover -- wire line	ok	RIH w/ run #2 (tubing puncher) from surface to 2950 m. WHP 37 bar.
06:15	06:45	2950	workover -- wire line	ok	Correlated across perforation interval 2942 - 2945 m. Bled off WHP to 30 bar using closed drain.
06:45	07:00	2942	workover -- wire line	ok	Positioned puncher with top shot at 2942 m. WHP 30 bar/ Annulus pressure 0 bar. Punched interval 2942 - 2945 m.
07:00	09:00	160	workover -- wire line	ok	POOH from 2942 m to 160 m. Average pulling speed 23 m/min.
09:00	09:15	160	workover -- wire line	ok	Performed TBT for handling explosives and L/O toolstring. Made PA and erected barriers.
09:15	09:45	0	workover -- wire line	ok	POOH from 160 m into tool catcher.
09:45	10:30	0	workover -- wire line	ok	Closed SV and HMV. WHP 32 bar. Closed DHSV and opened SV. Bled down pressure in riser through closed drain. Closed SV, openend HMV.
10:30	10:45	0	workover -- wire line	ok	Inflow tested SV.
10:45	11:15	0	workover -- wire line	ok	Closed HMV, bled down pressure in XT cross to closed drain.
11:15	11:45	0	workover -- wire line	ok	Inflow tested HMV.
11:45	13:00	0	workover -- wire line	ok	Confirmed guns had been fired. L/O toolstring. Opened DHSV.
13:00	13:30	0	workover -- other	ok	Performed TBT for the circulation operation with all involved parties.
13:30	14:15	0	workover -- other	ok	Pressure tested surface line up to 20/200 bar 5/10 min.
14:15	17:00	0	workover -- other	ok	Verified correct line-up. BHP 277 bar, THP 27 bar, AP 0 bar. Established circulation and brought pump rate in steps up to 1200 l/min, with max. open choke (2" choke). Kept BHP constant to 350 bar. Pumped 70 m3 of 1,03 sg packer fluid followed by 10 m3 1,50 sg CaBr brine pill followed by 42 m3 packer fluid, taking returns via F-12 into production.
17:00	17:30	0	workover -- other	ok	Stopped pumping and allowed 1,50 sg CaBr brine pill to settle into 7" tubing/liner.
17:30	20:00	0	workover -- other	ok	Pumped 80 m3 1,37 sg OBM w/ 600 - 900 l/min, monitoring downhole pressure and taking returns via F-12. Stopped pumping and routed returns back to choke manifold and pits as requested by production department.
20:00	21:30	0	workover -- other	ok	Continued pumping 1, 37 sg OBM w/ 600 l/min. Diverted brine and water returns into dedicated pits. Pumped 100 m3 in total until OBM in returns. M W out 1,30 sg.
21:30	00:00	0	workover -- other	ok	Circulated B/U to condition mud. Increased rate in steps from 600 l/min to 1200 l/min, pump pressure 70 - 180 bar.

Drilling Fluid

Sample Time	15:00	20:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	NaCl brine
Fluid Density (g/cm3)	1.37	1.03
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		

Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	38	-999.99
Yield point (Pa)	8.5	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	
Comment		