

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-01-29 00:00 - 2014-01-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	2948
Plug Back Depth mMD:	3147
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Circulated and conditioned kill mud.
M/U and RIH with W/L run #3 (tubing cutter).
Cut 7" tubing at 2948,5 m, POOH and L/D toolstring.
R/D wireline equipment and inflow tested DHSV.
N/D Xmas tree.

Summary of planned activities (24 Hours)

N/D Xmas tree and spacer spool.
Install HP riser joint and N/U BOP.
Retrieve BPV.
R/U to retrieve 7" tubing.
RIH w/ THRT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	workover -- other	ok	Circulated B/U with 1200 l/min, 180 bar. Conditioned mud until even MW in/out. Circulated in total 4 x B/U. Performed TBT for handling explosives and M/U W/L run #3. Made announcement and erected barriers.
01:15	02:45	0	workover -- wire line	ok	M/U BHA for run #3 (tubing cutter). Leak tested QTS to 30/345 bar 5/10 min. Opened well as per procedure. WHP 3 bar.
02:45	05:15	2995	workover -- wire line	ok	RIH w/ run #3 (tubing cutter) from surface to 2995 m. Average running speed 20 m/min.
05:15	05:45	2948.5	workover -- wire line	ok	Correlated across interval 2995 - 2916 m. Positioned cutter at 2948,5 m. Performed cut.
05:45	08:15	120	workover -- wire line	ok	POOH from 2948 m to 120 m. Average pulling speed 19 m/min.
08:15	08:45	120	workover -- wire line	ok	Performed TBT for handling of explosives and R/D W/L. Erected barriers and made announcement. Informed production department to shut in wells as per SIMOPS.
08:45	09:15	0	workover -- wire line	ok	POOH into tool catcher. Closed SV.
09:15	10:30	0	workover -- wire line	ok	Closed HMV, opened SV. Drained riser/lubricator with N2. Broke lubricator. Confirmed cutter fired and L/D BHA on deck.
10:30	12:45	0	workover -- wire line	ok	R/D lubricator and W/L riser.
12:45	14:30	0	workover -- other	ok	Attempted to open DHSV. Confirmed closed, unable to circulate. Equalized pressure over DHSV. Confirmed open by circulation.
14:30	15:30	0	workover -- other	ok	Inflow tested DHSV 30/200 bar 10 /30 min. 1124 l pumped, 1120 l bled back.
15:30	15:45	0	workover -- other	ok	Performed TBT for N/D wireline BOP and lower riser.
15:45	16:45	0	workover -- wire line	ok	N/D and lifted W/L BOP and riser off F-1. Meanwhile cleaned and cleared rig floor from W/L equipment.
16:45	17:00	0	workover -- bop/wellhead equipment	ok	Performed TBT for installing BPV in tubing hanger
17:00	19:00	0	interruption -- other	ok	Prepared Xmas tree and installed BPV as per Vetco procedure. Meanwhile R/D and packed W/L equipment.
19:00	00:00	0	workover -- bop/wellhead equipment	ok	Ramboll disconnected instrumentation and control lines. Drained flow line. Meanwhile R/D and packed W/L equipment and prepared for B/L.

Drilling Fluid

Sample Time	15:00	23:30
Sample Point	Active pit	Flowline
Sample Depth mMD	3465	3461
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.37	1.36
Funnel Visc (s)	-999.99	-999.99
Mf (°)		
Pm (°)		
Pm filtrate (°)		
Chloride (°)		
Calcium (°)		
Magnesium (°)		
Ph		
Excess Lime (°)		
Solids		
Sand (°)		
Water (°)		
Oil (°)		

Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	38	44
Yield point (Pa)	8.5	10.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		