

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-02 00:00 - 2014-02-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	2948
Plug Back Depth mMD:	3147
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Release TH and POOH with 7" completion on TH and THRT.
R/U tubing handling equipment and Weatherford power tong.
B/O and L/O TH.
POOH and L/O 7" tubing from 2926 m to 1860 m, removed cable clamps and spooled control line/cable.

Summary of planned activities (24 Hours)

POOH and L/O 7" tubing from 1860 m to surface. Remove clamps and spool DHPG cable.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	21	workover -- bop/wellhead equipment	ok	Engaged TH as per GE Vetco instructions. Pulled to 110 t (40t overpull), observed actuating ring release. Continued to pick up, weight dropped of at 140 t hookload. POOH and inspected RT, no damage observed. RIH and engaged TH as per GE Vetco instructions, no clear indication of tool being fully engaged. Suspected actuator ring rotating.
00:30	00:45	21	workover -- bop/wellhead equipment	ok	Picked up to 140 t, set back weight to 3 t on TH. Re-engaged retrieving tool. Picked up to 190 t hookload (120 t overpull) and pulled TH free.
00:45	01:00	21	workover -- bop/wellhead equipment	ok	Performed flowcheck. Well stable.
01:00	01:15	0	workover -- bop/wellhead equipment	ok	POOH w/ tubing and tubing hanger on THRT and 5 1/2" DP stand from 21 to surface, 170 t up weight. Landed TH in c-plate.
01:15	02:00	0	interruption -- repair	ok	Attempted to break out TDS, observed high torque on motor. Confirmed IBOPs not breaking out. Broke out from stand, 20 - 30 kNm torque.
02:00	03:00	0	workover -- bop/wellhead equipment	ok	Released THRT from tubing hanger. Required several attempts to come free. Inspected hanger, observed first quarter of actuator ring shoulder bent upwards. R/B stand and THRT in aft PRS.
03:00	03:45	0	workover -- bop/wellhead equipment	ok	Removed communication collar and BPV from hanger.
03:45	04:00	0	workover -- completion string	ok	Performed TBT prior to R/U for pulling completion.
04:00	05:00	0	workover -- completion string	ok	R/U 7" tubing handling equipment and Weatherford power tong.
05:00	06:00	0	workover -- completion string	ok	Installed TH handling tool. P/U string, removed c-plate and master bushings. Installed Weatherford compact spider slips.
06:00	07:00	0	workover -- bop/wellhead equipment	ok	Removed control line and DHPG cable. B/O and L/D tubing hanger.
07:00	07:15	2926	workover -- completion string	ok	Performed TBT with day crew for pulling completion.
07:15	09:00	2876	workover -- completion string	ok	POOH 7" tubing from 2926 m to 2876 m. Removed clamps and spooled control line/DHPG cable on to reel. L/O joints to deck.
09:00	09:45	2876	workover -- completion string	ok	Changed slip inserts and installed wiper rubber to improve pipe cleaning.
09:45	10:30	2817	workover -- completion string	ok	POOH and L/O 7" tubing from 2876 m to 2817 m. Removed clamps and spooled control line/DHPG cable. Well not taking correct fluid volume.
10:30	10:45	2817	workover -- completion string	ok	Flowchecked well for 15 min, well stable.
10:45	11:30	2736	workover -- completion string	ok	POOH and L/O 7" tubing from 2817 m to 2736 m. Trip tank static while POOH.
11:30	12:30	2714	workover -- completion string	ok	Pulled 2 joints of tubing at controlled speed to monitor displacement. Well taking correct volume.
12:30	14:30	2576	workover -- completion string	ok	POOH and L/O 7" tubing from 2714 m to 2576 m. Removed clamps and spooled control line/cable. Average 6 joints/hr.
14:30	14:45	2419	workover -- completion string	ok	Changed out dies on Weatherford tong.
14:45	15:45	2419	workover -- completion string	ok	POOH and L/O 7" tubing from 2576 m to 2491 m. Removed clamps and spooled control line/cable. Average 7 joints/hr.
15:45	16:15	2483	workover -- completion string	ok	POOH to 2483 m. Removed clamps and disconnected control line. B/O and L/O DHSV.
16:15	18:00	2483	interruption -- repair	ok	Maersk technical department performed tests on TDS to identify system fault.
18:00	19:00	2401	workover -- completion string	ok	POOH and L/O 7" tubing from 2483 m to 2401 m. Removed clamps and spooled DHPG cable. Average 7 joints/hr.
19:00	19:15	2401	workover -- completion string	ok	Performed TBT with night shift. Checked equipment.
19:15	21:00	2185	workover -- completion string	ok	POOH and L/O 7" tubing from 2401 m to 2185 m. Removed clamps and spooled DHPG cable. Average 10,6 joints/hr.
21:00	21:15	2185	workover -- completion string	ok	Changed out dies on Weatherford tong.
21:15	22:15	2066	workover -- completion string	ok	POOH and L/O 7" tubing from 2185 m to 2066 m. Removed clamps and spooled DHPG cable. Average 10 joints/hr.
22:15	22:30	2066	workover -- completion string	ok	Serviced handling equipment.
22:30	00:00	1860	workover -- completion string	ok	POOH and L/O 7" tubing from 2066 m to 1860 m. Removed clamps and spooled DHPG cable. Average 11 joints/hr.

Drilling Fluid

Sample Time	16:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.37
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	

Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	31
Yield point (Pa)	6.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	