

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-03 00:00 - 2014-02-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	10
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	2948
Plug Back Depth mMD:	3147
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

POOH with 7" tubing and completion sub-assemblies from 1860 m to surface.
Cleared and cleaned rigfloor.
R/U 2 7/8" handling equipment and Weatherford power tong to pick up cement stinger.

Summary of planned activities (24 Hours)

Change out torque encoder on TDS.
Evaluate weather window for pulling of production riser.
RIH with cement stinger and set cement plug or retrieve 10 3/4" surface tieback and prepare for riser retrieval.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	1710	workover -- completion string	ok	POOH and L/O 7" tubing from 1860 m to 1710 m. Removed clamps and spooled DHPG cable. Average 10 joints/hr.
01:15	01:30	1710	workover -- completion string	ok	Serviced handling equipment.
01:30	07:00	1108	workover -- completion string	ok	POOH and L/O 7" tubing from 1710 m to 1108 m. Removed clamps and spooled DHPG cable. Average 9,5 joints/hr.
07:00	07:15	1108	workover -- completion string	ok	Performed TBT with day crew for POOH completion.
07:15	16:00	30	workover -- completion string	ok	POOH and L/O 7" tubing from 1108 m to 30 m. Removed clamps and spooled DHPG cable. Average 10 joints/hr.
16:00	16:15	30	workover -- completion string	ok	Removed clamp and cable from DHPG and L/O same on rigfloor.
16:15	16:30	0	workover -- completion string	ok	POOH and L/O 7" tubing from 30 m to surface. Covered cut on tubing stub and L/O same.
16:30	17:15	0	workover -- completion string	ok	Cleaned and cleared rigfloor from clamps and loose items. (Wind speed above crane limit). Meanwhile covered perforations on 7" tubing joint with rags and tape.
17:15	19:00	0	workover -- completion string	ok	R/D handling equipment and Weatherford slips/tong. Installed master bushing.
19:00	19:15	0	workover -- completion string	ok	Performed TBT with night crew.
19:15	20:00	0	workover -- completion string	ok	Re-arranged completion sub assemblies on rigfloor in order to use HTS, unable to lift out due to wind speed speed above crane limit.
20:00	20:30	0	workover -- bop/wellhead equipment	ok	B/O THRT from stand. L/D tool on setback area.
20:30	21:00	20	plug abandon -- other	ok	P/U and installed bowl protector to RT. RIH with bowl protector to 21 m and installed same.
21:00	21:15	0	plug abandon -- other	ok	POOH with RT and observed bowl protector still attached to tool.
21:15	21:45	0	interruption -- repair	ok	Performed tests on TDS as per Maersk technical department instructions.
21:45	22:15	0	plug abandon -- other	ok	RIH to 21 m and set bowl protector. POOH and L/D RT.
22:15	22:45	0	plug abandon -- cement plug	ok	Cleared rigfloor of 7" completion sub-assemblies. Used HTS and PDM as wind speed above crane limit.
22:45	23:00	0	plug abandon -- cement plug	ok	Performed TBT prior to run 2 7/8" cement stinger.
23:00	23:30	0	plug abandon -- cement plug	ok	Installed 2 7/8" air operated center latch elevators. Hydraulic mechanic installed air hose and fittings on TDS for elevators.
23:30	00:00	0	plug abandon -- cement plug	ok	Installed handling equipment and R/U Weatherford power tong.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.37
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	

Viscometer tests	
Plastic visc. (mPa.s)	31
Yield point (Pa)	6.5
Filtration tests	
Pm filtrate ()	
Filtrate L.thp ()	
Filtrate H.thp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	