

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-05 00:00 - 2014-02-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	12
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	2948
Plug Back Depth mMD:	3147
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Replaced TDS service loop and tested TDS.
Set 9 5/8" Safelock plug at 619 m and pressure tested same from below and above.
Retrieved bowl protector.
Retrieved MS-T seal assembly.
RIH and engaged DriIQuip adjustable sub setting tool. Released tension from 10 3/4" surface tieback.
Troubleshoot stuck tool, released tieback adapter and POOH tieback with stuck tool inside.
R/U to retrieve 10 3/4" tieback.

Summary of planned activities (24 Hours)

B/O adjustable sub assembly with stuck tool and 5 1/2" DP joint.
POOH 10 3/4" tieback and L/O same.
N/D BOP.
Prepare for production riser retrieval.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:00	587	interruption -- maintain	ok	Replaced TDS service loop. De-isolated equipment and tested TDS functions at different heights as per ET/Siemens instructions. Performed manriding and installed tarpaulin to TDS umbilical hoses. De-isolated TDS.
05:00	06:00	620	plug abandon -- mechanical plug	ok	RIH w/ Safelock plug. Established circulation and washed the setting area, 1100 l/min, 14 bar. Installed the 9 5/8" Safelock plug at 619,6 m (center element). Load tested the plug with 20 T down weight. Top of plug at 617 m.
06:00	07:30	620	plug abandon -- mechanical plug	ok	Lined up and pressure tested the surface lines. Pressure tested the Safelock plug from below to 20/232 bar for 5/10 min. Pumped 1851 ltr/bled back 1620 ltr.
07:30	08:00	620	plug abandon -- mechanical plug	ok	Closed ball valve and released RT from plug as per Archer instructions.
08:00	09:00	170	plug abandon -- other	ok	POOH w/ Safelock RT on 5 1/2" DP from 619 m to 170 m. Meanwhile displaced choke/kill line to seawater and pressure tested line to 300 bar.
09:00	10:00	170	plug abandon -- mechanical plug	ok	Displaced well to SW from 170 m to surface w/ 2400 l/min. Pumped base oil and soap pill as per displacement plan.
10:00	10:30	0	plug abandon -- other	ok	POOH on 5 1/2" DP from 170 m to surface. L/O Archer RT.
10:30	11:00	0	plug abandon -- mechanical plug	ok	Pressure tested the Safelock plug from above to 20/232 bar for 5/ 10 min. Pumped 450 ltr, bled back same volume.
11:00	11:30	0	plug abandon -- other	ok	P/U bowl protector RT. RIH and retrieved bowl protector. L/D same.
11:30	12:45	0	plug abandon -- other	ok	P/U and M/U MS-T seal retrieval tool. Tested tool on surface as per GE Vetco instructions.
12:45	13:00	21	plug abandon -- other	ok	RIH to 21 m. Secured control lines with duct tape.
13:00	13:45	21	plug abandon -- other	ok	Engaged MS-T RT and unseated seal as per GE Vetco instructions. Pulled seal assembly free with 76 Mt overpull.
13:45	14:45	0	plug abandon -- other	ok	POOH and removed control lines from string. L/D tool to setback area.
14:45	15:00	0	plug abandon -- equipment recovery	ok	Performed TBT for releasing tension from tieback string using DriIQuip adjustable sub setting tool. Meanwhile drained riser.
15:00	15:30	26	plug abandon -- equipment recovery	ok	M/U DriIQuip adjustable sub setting tool and RIH w/ same on 5 1/2" DP stand from surface to 26 m.
15:30	16:15	26	plug abandon -- equipment recovery	ok	Set adjustable sub tool, applied 100 bar pressure on string, took 22 MT overpull. Removed tension from tieback string as per DQ instructions.
16:15	16:45	26	interruption -- repair	ok	Attempted to release tool. Observed overpull. Made several attempts to release tool w/o success.
16:45	18:15	26	interruption -- repair	ok	Evaluated situation. Discussed situation w/ onshore organisation and DriIQuip technical support. Decision made to break out tieback adapter and recover same with stuck DQ tool.
18:15	18:45	26	interruption -- repair	ok	Broke out tieback adapter w/ 3 LH turns, 2-10 kNm. P/U string, observed tieback string free and 5-8 MT additional weight.
18:45	19:45	0	plug abandon -- equipment recovery	ok	POOH w/ 10 3/4" tieback and stuck adjustable setting tool on 5 1/2" DP stand. B/O double and R/B same in double latch.
19:45	22:45	0	plug abandon -- equipment recovery	ok	R/U handling equipment for 10 3/4" casing. Changed out Weatherford power tongs. Prepared FMS. Cleared rigfloor and temporary stored tools in setback area (wind speed above crane limit).
22:45	23:00	0	plug abandon -- equipment recovery	ok	Performed TBT after crew change.
23:00	00:00	0	plug abandon -- equipment recovery	ok	Moved Weatherford tong to well center and installed hydraulic hoses.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		hoisting equ -- top drive	0	00:00	TDS spin function/brake engage malfunction.
00:00	26		service equ -- wellhead tubular equipment	0	00:00	Unable to release DriIQuip adjustable sub setting tool from adjustable sub in 10 3/4" surface tieback.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.37
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	31
Yield point (Pa)	6.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	