

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-07 00:00 - 2014-02-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	14
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Removed hatches and installed sheaves for Guidewires. Ran Guidewires and Minireel.
Removed dummy Hotstab and inserted Hotstab.
Waited for boat handling.
Disconnected Production Riser. Installed Spider and pulled PR and L/D same to deck.

Summary of planned activities (24 Hours)

Commence work on TDS brake disc.
Run Drilling Risers.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	0	plug abandon -- other	ok	Continued to remove hatches from slot F-6 and rigged up sheaves in moonpool to run Guidewires and Mini reel hose.
02:00	04:00	0	plug abandon -- other	ok	Launched ROV and ran Guidewires. Attached same to Eagle clamps. Sat down 15 T on tieback connector. Meanwhile ran Hotstab.
04:00	04:30	0	plug abandon -- other	ok	Removed Dummy Hotstab. Flushed the Hotstab and installed into receptacle at the top of Connector. Manipulated valve to test same.
04:30	06:00	0	interruption -- waiting on weather	ok	Waiting on crane and supply vessel to clear congested decks and drill floor due poor weather conditions in the past few days. Maenwhile prepare to retrieve HP production risers.
06:00	08:15	0	interruption -- waiting on weather	ok	Waiting on crane and supply vessel to clear congested decks and drill floor due poor weather conditions in the past few days. Meanwhile held TBT and landed BOP on NT2 connector. Isolated TDS. Performed rig floor PMs.
08:15	08:30	0	plug abandon -- other	ok	Held TBT before disconnecting.
08:30	09:15	0	plug abandon -- other	ok	Disconnected PR TBC. Lifted up 20 cm. Removed Hotstab and installed dummy Hotstab.
09:15	11:15	0	plug abandon -- other	ok	Lifted Spider to rigfloor. Spotted Well Partner equipment on rigfloor and removed Moonpool hatches.
11:15	11:30	0	plug abandon -- other	ok	Pulled riser to rigfloor and racked DP stand.
11:30	11:45	0	plug abandon -- other	ok	Held TBT for rigging up Spider.
11:45	13:00	0	plug abandon -- other	ok	Removed bushings and installed Spider. Rigged up handling equipment. Meanwhile ROV installed debris cap.
13:00	15:00	0	plug abandon -- other	ok	Picked up and sat Riser Tension joint in slips. Broke out flange.
15:00	15:30	0	interruption -- waiting on weather	ok	Waited on deck to prepare for receiving Risers from drillfloor.
15:30	16:00	0	plug abandon -- other	ok	L/D Tensioning joint to deck.
16:00	19:00	0	plug abandon -- other	ok	Pulled and L/D 1 single and 1 double Production riser. Power washed each fairring.
19:00	19:15	0	plug abandon -- other	ok	Held TBT with ongoing crew.
19:15	00:00	0	plug abandon -- other	ok	Pulled and L/D remaining Risers from 73 m to RKB. Power washed eached fairring. Covered Spider. Notified Production of end of operation at 23:24 hrs. Cleaned and cleared rigfloor.

Drilling Fluid

Sample Time	12:00	22:00
Sample Point	Active pit	Reserve pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.37	1.37
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		

Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	29	27
Yield point (Pa)	4.5	5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		