

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-08 00:00 - 2014-02-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	15
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3147
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Worked on TDS brake disc. Tested same.
Waited on Weather. Meanwhile tested BOP and P/U and tested Drilling Riser Connector. L/D same. Tested Kelly hose and IBOPs.

Summary of planned activities (24 Hours)

Wait on Weather.
Run Drilling Risers.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	interruption -- waiting on weather	ok	Waited on weather. Meanwhile: Isolated system and held TBT for TDS brake disc job.
00:30	06:00	0	interruption -- waiting on weather	ok	Waited on weather. Meanwhile: Performed job on TDS brake disc. Simultaneously ran Riser Guide Funnel and landed same onto Wellhead. Installed debris cap.
06:00	13:30	0	interruption -- waiting on weather	ok	Waited on weather. Meanwhile: Performed job on TDS brake disc. Tested same. Simultaneously M/U BOP NT2 connector. Startet to pressure test BOP to 20/345 bar for 5/10 min. ROV installed VX ring.
13:30	19:00	0	interruption -- waiting on weather	ok	Waited on Weather. Meanwhile continued testing BOP to 20/345 bar for 5/10 min. Performed general PMs and cleaned and cleared in drilling areas.
19:00	21:30	0	interruption -- waiting on weather	ok	Waited on Weather. Meanwhile held TBT and pulled Hotstab lines from Moonpool to rigfloor. Function tested Drilling Riser Connector. Held TBT and L/D Connector to deck.
21:30	00:00	0	interruption -- waiting on weather	ok	Waited on Weather. Tested Kelly hose, lower and upper IBOP to 20/345 bar for 5/10 min. Performed general PMs and cleaned and cleared in drilling areas.

Drilling Fluid

Sample Time	02:30
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.37
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	
Water (°)	
Oil (°)	
Solids (°)	
Corrected solids (°)	
High gravity solids (°)	
Low gravity solids (°)	
Viscometer tests	
Plastic visc. (mPa.s)	29
Yield point (Pa)	4.5
Filtration tests	
Pm filtrate (°)	
Filtrate Lthp (°)	

Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	