

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-11 00:00 - 2014-02-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	18
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Parked Guide Funnel aside of WH.
Landed Drilling Riser Connector and sat down 20 T. Installed Hot stab.
Pressured up by Minireel to lock Connector. Performed OP test.
Installed hatches and build scaffolding. Tested riser and Connector to 100 bar. Installed Centralizers and Tensioning system. Moved BOP and installed Diverter. Finalized nipping of BOP. Performed Connector test to 232 bar. P/U Safe Lock retrieving tool.

Summary of planned activities (24 Hours)

Pull Safe Lock plug and L/D same.
RIH with 2 7/8" cement stinger. Tag EVO plug. Condition mud.
Set a 300 m cement plug. Pull above and circulate string clean. POOH.
M/U clean-out assy and RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	plug abandon -- other	ok	Lowered lifting bridle for Guide Funnel to sea floor and attached same to Funnel. Removed Funnel and sat aside.
01:00	01:15	0	plug abandon -- other	ok	Held TBT with all involved personnel.
01:15	02:00	0	plug abandon -- other	ok	Landed Drilling Riser Connector and sat down 20 T. Ran Hot stab. Flushed and installed same. Manipulated TBC panel.
02:00	02:15	0	plug abandon -- other	ok	Pressured up through Mini reel to 3000 psi for 13 min to lock Connector. Bled down to zero bar.
02:15	02:30	0	plug abandon -- other	ok	Performed 15 T overpull test to verify Connector locked.
02:30	03:15	0	plug abandon -- other	ok	ROV pulled Hot stab and inserted dummy. Recovered Hot stab to rig.
03:15	05:15	0	plug abandon -- other	ok	Installed hatches on lower deck prior to filling Riser
05:15	06:00	0	plug abandon -- other	ok	Build scaffolding to access Claxton tool in Moonpool.
06:00	06:30	0	plug abandon -- other	ok	Continued building scaffolding to access Claxton tool in Moonpool.
06:30	07:00	0	plug abandon -- other	ok	Filled riser at 500 LPM / 1 bar.
07:00	07:15	0	plug abandon -- other	ok	Held TBT before pressure test
07:15	08:00	0	plug abandon -- other	ok	Performed low pressure test of Drilling Riser and Connector to 100 bar for 10 min. Bled of pressures.
08:00	08:30	0	plug abandon -- other	ok	Held TBT. Discussed method and hazards for installing Centralizers and Tensioning system.
08:30	14:00	0	plug abandon -- other	ok	Installed Centralizers and Tensioning system.
14:00	14:45	0	plug abandon -- other	ok	Applied 20 T tension on each Tensioner. Released weight on TDS. Disconnected TDS.
14:45	15:30	0	plug abandon -- other	ok	Released Claxton ring.
15:30	16:00	0	plug abandon -- other	ok	Broke down XO and L/D single and Claxton tool.
16:00	17:45	0	plug abandon -- other	ok	Rebuild scaffolding in Moonpool for access to NT2.
17:45	18:00	0	plug abandon -- other	ok	Held TBT for nipping BOP.
18:00	19:00	0	plug abandon -- other	ok	Transported BOP from setback to riser. Rigged up Diverter chain.
19:00	19:15	0	plug abandon -- other	ok	Held TBT prior to installing slick joint and Diverter.
19:15	19:30	0	plug abandon -- other	ok	Removed Master bushing and Outer ring.
19:30	20:00	0	plug abandon -- other	ok	Run and landed slick joint and Diverter. Informed Production at 19:57.
20:00	23:00	0	plug abandon -- other	ok	M/U all connections and installed BOP tensioning system.
23:00	23:15	0	plug abandon -- other	ok	Filled BOP with seawater.
23:15	00:00	0	plug abandon -- other	ok	Confirmed lineup and performed linetest. Performed Connector test to 20/232 bar against Safelock plug and Shear Ram for 5/10 min. Bled off pressure. Simultaneously pulled Guide Funnel to rig.

Drilling Fluid

Sample Time	02:30
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.37
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	

Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	38
Yield point (Pa)	8
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	