

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-13 00:00 - 2014-02-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	20
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2850
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Continued RIH with cement stinger from 1726 to 3097 m. Washed down and tagged EVO plug at 3148 m. Pulled up and conditioned mud. Placed a 300 m cement plug. Pulled out of cement and circulated btm up. POOH with cement stinger to 168 m.

Summary of planned activities (24 Hours)

POOH with 8 1/2" Clean-out assy.
P/U 9 5/8" casing cutting assy and RIH with same. Cut 9 5/8" casing at 1433 m. POOH.
M/U Lock Down retrieval tool and RIH with same.
Retrieve Lock Down assy. POOH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	3097	plug abandon -- cement plug	ok	Continued RIH with cement stinger on 5 1/2" DP from 1726 to 3097 m.
00:45	01:15	3097	plug abandon -- cement plug	ok	Staged up pumps to 500 LPM / 55 bar.
01:15	01:45	3148	plug abandon -- cement plug	ok	Washed down slowly with 500 LPM/55 bar and tagged EVO plug at 3148 m. Tagged twice with 1-2 T on plug.
01:45	05:00	3140	plug abandon -- cement plug	ok	Conditioned mud until even MW in/out. Circulated 3 1/2 btm up. Started with 1710 LPM/275 bar due to high pump pressure and went slowly up to 2100 LPM/270 bar as the mud became conditioned.
05:00	05:15	3140	plug abandon -- cement plug	ok	Held TBT for cement job.
05:15	06:00	3144	plug abandon -- cement plug	ok	Racked back last stand and M/U 6 m pupjoint and cement assy. RIH to 3144 m. Installed cement hose. Applied 20 bar. Confirmed line-up.
06:00	07:00	3144	plug abandon -- cement plug	ok	Pumped 8 m3 1,60 SG spacer with rig pump. Changed lineup to cement unit. Applied 30 bar behind IBOP. Waited for crewchange.
07:00	07:15	3144	plug abandon -- cement plug	ok	Held TBT for all involved in cement job.
07:15	07:30	3144	plug abandon -- cement plug	ok	Mixed and pumped 8,3 m3 1,90 SG GasStop cement.
07:30	07:45	3144	plug abandon -- cement plug	ok	Removed cement hose and lined up from rig pumps.
07:45	08:15	3144	plug abandon -- other	ok	Pumped additional 1,8 m3 1,60 SG spacer using rig pumps. Displaced cement with 1,37 SG OBM using rig pumps. Displaced at 2200 LPM/280 bar and 30 RPM/8 kNm.
08:15	08:30	3140	plug abandon -- cement plug	ok	Broke out and L/D cement assy.
08:30	09:30	2750	plug abandon -- cement plug	ok	POOH with cement stinger on 5 1/2" DP from 3140 to 2750 m. Restricted pulling speed: 3 min/stand. No wet pipe seen.
09:30	11:00	2750	plug abandon -- cement plug	ok	Installed 2 x wiper balls and circulated btms up with 2300 LPM/265 bar and 40 RPM/6 kNm. No cement, but spacer in return.
11:00	11:30	2490	plug abandon -- cement plug	ok	POOH cement stinger on 5 1/2" DP from 2750 to 2490 m.
11:30	12:00	2490	plug abandon -- cement plug	ok	Performed kick drill while flowchecking well on triptank for 15 min. Well static. Pumped 3 m3 slug and chased same.
12:00	12:45	1800	plug abandon -- cement plug	ok	POOH cement stinger on 5 1/2" DP from 2490 to 1800 m. Damage to slips occurred.
12:45	13:15	1800	interruption -- repair	ok	Pulled, cleaned, greased and inspected PS21 due to damage.
13:15	14:00	1200	plug abandon -- cement plug	ok	POOH cement stinger on 5 1/2" DP from 1800 to 1200 m. PRS encoder problems occurred.
14:00	14:15	1300	interruption -- repair	ok	Changed from aft PRS to forward PRS due to encoder problem.
14:15	15:30	360	plug abandon -- cement plug	ok	POOH cement stinger on 5 1/2" DP from 1200 to 360 m.
15:30	15:45	360	plug abandon -- cement plug	ok	Removed PS21 and installed Master bushing.
15:45	16:00	360	plug abandon -- cement plug	ok	Broke out X/O and racked back last stand of 5 1/2"
16:00	16:15	360	plug abandon -- cement plug	ok	Held TBT for rigging up casing tong.
16:15	16:30	360	plug abandon -- cement plug	ok	Rigged up casing tong.
16:30	17:00	360	plug abandon -- cement plug	ok	M/U well contingency sub. Cleaned and cleared on rig floor before manual handling.
17:00	19:00	150	plug abandon -- cement plug	ok	POOH with 2 7/8" cement stinger from 360 to 150 m and L/D same to deck.
19:00	19:15	150	plug abandon -- cement plug	ok	Held TBT with ongoing crew.
19:15	19:45	110	plug abandon -- cement plug	ok	Continued POOH with 2 7/8" cement stinger from 150 to 110 m and L/D same to deck. Fitting on elevator broke.
19:45	20:15	110	interruption -- repair	ok	Repaired leaking hydraulic fitting on BX elevator.
20:15	21:45	0	plug abandon -- cement plug	ok	Continued POOH with 2 7/8" cement stinger and Bull nose from 110 m to surface and L/D same to deck.
21:45	22:00	0	plug abandon -- cement plug	ok	Held TBT for rigging down casing tong.
22:00	22:30	0	plug abandon -- cement plug	ok	Rigged down casing tong.
22:30	23:00	0	plug abandon -- circulating conditioning	ok	P/U Clean-out assy from deck. Checked same.
23:00	23:15	0	plug abandon -- circulating conditioning	ok	Held TBT for changing handling equipment and RIH with BHA.
23:15	23:30	0	plug abandon -- circulating conditioning	ok	Changed handling equipment.
23:30	00:00	168	plug abandon -- circulating conditioning	ok	RIH with Clean-out assy on 5 1/2" HWDP to 168 m.

Drilling Fluid

Sample Time	22:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.28
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	46
Yield point (Pa)	1.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	