

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-19 00:00 - 2014-02-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	26
Days Ahead/Behind (+/-):	4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1298
Depth mTVD:	
Plug Back Depth mMD:	2878
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Flushed WH area. Installed 20" nominal bore protector in profile as per procedure. P/U and M/U cement stinger. RIH to 1457 m. Circulated and conditioned. Set Balanced cement plug from 1399 m to 1298 m. POOH to top of cement and circulated btm's up and string clean. POOH and LD CMT stinger. WOC, M/U 17 1/2" drilling assembly to 62 m.

Summary of planned activities (24 Hours)

WOC. Clean out cement in 20" casing, perform choke drill. Drill out 20" shoe and clean out rathole to 1355 m. Sidetrack from 1355 m and drill 17 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	140	plug abandonment -- other	ok	Flushed WH area with 2250 LPM/34 bar at 140 m.
00:15	00:30	140	plug abandonment -- other	ok	Disconnected TDS. M/U landing stand and connected TDS.
00:30	00:45	185	plug abandonment -- other	ok	Recorded up/down weights: 82/79 T. RIH slowly with nominal bore protector to setting area.
00:45	01:00	185	plug abandonment -- other	ok	Installed 20" nominal bore protector in profile as per procedure. Disconnected TDS. Racked back landing string.
01:00	01:15	45	plug abandonment -- other	ok	POOH with Jet sub and NBT RT from 132 to 45 m.
01:15	01:30	45	plug abandonment -- other	ok	Removed bushings. Re sat NBP RT. Installed bushings. L/D running tool to deck.
01:30	01:45	0	plug abandonment -- other	ok	Racked remaining stand of 5 1/2" HWDP and L/D Jet sub.
01:45	02:15	0	plug abandonment -- other	ok	Cleaned and cleared Rig Floor.
02:15	02:30	0	plug abandonment -- cement plug	ok	Held TBT for RIH with cmt stinger.
02:30	02:45	6	plug abandonment -- cement plug	ok	P/U and M/U cement stinger assy.
02:45	03:15	133	plug abandonment -- cement plug	ok	RIH with cement stinger on 5 1/2" DP from 5 to 133 m.
03:15	04:00	133	plug abandonment -- cement plug	ok	Installed PS21 slips. Tested same.
04:00	05:30	1348	plug abandonment -- cement plug	ok	Continued RIH with cement stinger on 5 1/2" DP from 133 to 1348 m.
05:30	06:00	1350	plug abandonment -- cement plug	ok	M/U TDS and broke circulation with 500 lpm, 4 bar at 1350 m.
06:00	06:45	1457	plug abandonment -- cement plug	ok	Washed down from 1350 m to 1457 m with 500 lpm, 4 bar.
06:45	10:15	1457	plug abandonment -- cement plug	ok	Circulated and conditioned mud with 3000 lpm, 54 bar, 80 rpm, 2-5 kNm prior to conduct cement job. Totally volume pumped 577 m3. Performed pre-job meeting with crew prior to cement job. Weighted up spacer to 1,6 SG.
10:15	10:45	1457	plug abandonment -- cement plug	ok	Pumped 6,6 m3 of hi-vis pill and displaced same with 16,55 m3, 1,5 SG OBM at 1500 lpm, 5 bar.
10:45	11:00	1399	plug abandonment -- cement plug	ok	POOH from 1457 m to 1399 m.

11:00	11:30	1399	plug abandon -- cement plug	ok	R/U cement assembly and confirmed correct line up with 20 bar.
11:30	13:15	1399	plug abandon -- cement plug	ok	Balanced cement plug from 1399 m to 1298 m. Pumped 21,4 m3 of 1,6 SG spacer with 800 lpm, 3 bar. Trapped 30 bar behind IBOP. Mixed and pumped 22,8 m3 of 2,0 SG cement slurry with X 630 lpm, 18 bar. Displaced the cement to the rig floor with 890 l of drill water. Disconnected cement hose and installed bling cab. Zeroed volume counters. Pumped 1,4 m3 of 1,6 SG spacer. Displaced the cement with 12,7 m3 583 strokes of mud with 3000 lpm, 26 bar at 30 rpm, 3-7 kNm. Pulled out of cement to 1220 m. TOC 1298 m.
13:15	13:45	1220	plug abandon -- cement plug	ok	Pulled out of cement from 1399 m to 1220 m. TOC 1298 m.
13:45	17:00	1220	plug abandon -- cement plug	ok	staged 2 sponge balls in string. Circulated btm's up and string clean with 3000 lpm, 45 bar, 50 rpm, 3-5 kNm. Received 75 m3 contaminated mud/spacer to slop.
17:00	17:15	1220	plug abandon -- cement plug	ok	Flowchecked well for 15 min. Well static.
17:15	17:30	1220	plug abandon -- cement plug	ok	Pumped 2 m3 of 1.8 SG slug.
17:30	19:15	18	plug abandon -- cement plug	ok	POOH with cement stinger from 1220 m to 18 m.
19:15	19:30	18	plug abandon -- cement plug	ok	Removed PS-21 slips from rotary. Simultaneously function tested BOP.
19:30	20:00	0	plug abandon -- cement plug	ok	R/B stand. L/O mule shoe and X-O.
20:00	20:30	0	plug abandon -- cement plug	ok	B/D cement assembly and L/O same.
20:30	21:00	0	plug abandon -- cement plug	ok	Cleaned and cleared rig floor for excess equipment.
21:00	21:15	0	interruption -- wait	ok	WOC. Performed pre-job meeting prior to M/U 17 1/2" drilling assembly.
21:15	22:30	23	interruption -- wait	ok	WOC. M/U 17 1/2" drilling assembly to 23 m.
22:30	23:45	15	interruption -- wait	ok	WOC. Pulled back to 15 m. Plugged into MWD and uploaded MWD.
23:45	00:00	62	interruption -- wait	ok	WOC. M/U 17 1/2" drilling assembly to 62 m.

Drilling Fluid

Sample Time	08:00	17:00
Sample Point	Flowline	Flowline
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	40	39
Yield point (Pa)	7.5	8
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		