

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-20 00:00 - 2014-02-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	27
Days Ahead/Behind (+/-):	4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1298
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

WOC.
M/U 17 1/2" drilling assembly. RIH with 17 1/2" drilling assembly on 5 1/2" DP to 1200 m. Prepared to P/U and M/U casing. Clean out soft cement in 20" casing from 1293 m to 1302 m. Circulated btm's up and clean. M/U 13 3/8" casing and set same back in derrick.
WOW.
M/U 13 3/8" casing and set same back in derrick.
Performed choke drill with crew.

Summary of planned activities (24 Hours)

Clean out cement in 20" casing. Drill out 20" shoe and clean out rathole to 1355 m. Sidetrack from 1355 m and drill 17 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	109	interruption -- wait	ok	WOC. M/U 17 1/2" drilling assembly to 109 m.
01:30	01:45	109	interruption -- wait	ok	WOC. Removed master bushing and installed auto slips in rotary.
01:45	02:00	231	interruption -- wait	ok	WOC. Continued to M/U 17 1/2" drilling assembly to 231 m.
02:00	03:30	1200	interruption -- wait	ok	WOC. RIH 17 1/2" drilling assembly on 5 1/2" DP from 231 m to 1200 m. Filled string @ 700 and 1200 m.
03:30	05:15	1200	interruption -- wait	ok	WOC. Prepared to P/U and M/U casing. Changed damaged hose on PRS.
05:15	06:00	1270	interruption -- wait	ok	WOC. Started to wash down from 1200 m to 1270 m with 2000 lpm, 66 bar.
06:00	06:30	1293	interruption -- wait	ok	WOC. Continued to wash down from 1270 m with 2000 lpm, 66 bar, tagged cement at 1293 m with 6 ton .
06:30	07:30	1302	interruption -- wait	ok	WOC. Drill/clean out soft cement from 1293 m to 1302 m with 3500 lpm, 198 bar, 60 rpm, 4-7 kNm.
07:30	09:45	1302	interruption -- wait	ok	WOC. Circulated btm's up and clean. Started to wait on cement.
09:45	10:00	1282	interruption -- wait	ok	WOC. B/O TDS and R/B stand to 1282 m.
10:00	10:30	1282	interruption -- wait	ok	WOC. Flow checked well for 30 min. Well static.
10:30	13:00	1282	interruption -- wait	ok	WOC. Closed BOP. Monitored well on choke gauge and trip tank. M/U 13 3/8" casing and set same back in derrick. Replaced BOP control system PSVs.
13:00	17:00	1282	interruption -- waiting on weather	ok	WOW. Monitored well on choke gauge and trip tank. M/U 13 3/8" casing and set same back in derrick. Replaced BOP control system PSVs.
17:00	00:00	1282	interruption -- waiting on weather	ok	WOW. Opened BOP. Monitored well on trip tank. M/U 13 3/8" casing and set same back in derrick. Performed choke drill with crew. Builed and racked 22 stands of 13 3/8" casing in derrick. Performed inventory on work aloft locker. Checked oil level on TDS gearbox. Changed dies on forw PRS. Rem Hrist alongside at 21:00 hrs, 4,5 m waves.

Drilling Fluid

Sample Time	09:00	20:00
Sample Point	Active pit	Active pit
Sample Depth mMD	1348	1348
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		

Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	40	40
Yield point (Pa)	8	7.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		