

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-10 00:00 - 2014-03-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	18
Days Ahead/Behind (+/-):	2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	3
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3059
Depth mTVD:	2874.4
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	3047
Depth At Last Casing mTVD:	2868.3

Summary of activities (24 Hours)

P/U and M/U 8 1/2" RSS BHA, RIH to 1045 m. Performed choke drill with both crews.
RIH with 8 1/2" BHA to 2914 m. Performed slip & cut.
RIH, tagged TOC at 3015 m.
Drilled out shoe track and rathole, drilled 3m new formation to 3059 m.

Summary of planned activities (24 Hours)

Circulate and condition mud. Perform FIT to 1,60 sg EMW.
Drill and steer 8 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	39	drilling -- trip	ok	P/U and M/U 8 1/2" RSS BHA modules as per Baker DD instructions.
01:15	02:45	39	drilling -- trip	ok	Plugged into tools and verified same. Meanwhile cleared rig floor from casing equipment.
02:45	03:15	39	drilling -- trip	ok	Made PA announcement and raised barriers. Installed RA sources.
03:15	04:30	129	drilling -- trip	ok	P/U and M/U 5" HWDP and jar. RIH to 129 m. Installed totco ring.
04:30	06:00	1045	drilling -- trip	ok	Installed PS21 slips. RIH w/ 8 1/2" RSS BHA on 5 1/2" DP from 129 m to 1045 m. Avg. tripping speed 610 m/hr.
06:00	07:15	1045	drilling -- trip	ok	Filled pipe and performed choke drill with both crews.
07:15	07:30	1045	drilling -- trip	ok	Performed shallow test on downhole tools as per Baker instructions.
07:30	08:45	1946	drilling -- trip	ok	RIH w/ 8 1/2" RSS BHA on 5 1/2" DP from 1045 m to 1946 m. Avg. tripping speed 724 m/hr.
08:45	09:15	1946	drilling -- trip	ok	M/U TDS and filled pipe. Tested downhole tools as per Baker instructions.
09:15	10:30	2914	drilling -- trip	ok	RIH w/ 8 1/2" RSS BHA on 5 1/2" DP from 1946 m to 2914 m. Avg. tripping speed 775 m/hr.
10:30	11:30	2914	drilling -- trip	ok	M/U TDS and filled pipe. Meanwhile performed TBT for slip & cut.
11:30	11:45	2914	drilling -- bop activities	ok	Pressure tested annular BOP to 20/150 bar for 5/10 min.
11:45	15:00	2914	drilling -- other	ok	Rigged up, slipped and cut 48 m drill line. Cleaned and cleared rig floor.
15:00	15:45	2914	drilling -- other	ok	Calibrated block height with rig and Baker sensors.
15:45	16:00	2954	drilling -- trip	ok	RIH on 5 1/2" DP from 2914 m to 2954 m. Took up/down weights.
16:00	16:30	3015	drilling -- trip	ok	Washed down from 2954 m to 3015 m w/ 500 l/min. Tagged TOC/LC at 3015 m.
16:30	17:15	3015	drilling -- trip	ok	Increased flow rate to 2400 l/min, 244 bar. Downlinked as per Baker instructions. Commenced increasing MW to 1,34 sg.
17:15	19:30	3017	drilling -- drill	ok	Drilled plugs and LC from 3015 m to 3017 m. WOB 1 - 6 MT. 2400 l/min/ 244 bar. 80 rpm / 12 - 13 kNm.
19:30	22:00	3046	drilling -- drill	ok	Drilled cement from 3017 m to 3046 m. WOB 0 - 9 MT. 2400 l/min/ 244 bar. 80 rpm / 10 - 14 kNm. Soft cement from 3018 - 3030 m. Firm cement from 3030 - 3046 m
22:00	23:30	3059	drilling -- drill	ok	Drilled out shoe at 3047 m. Drilled and cleaned rat hole from 3047 m to 3056 m. WOB 0 - 10 MT. 2200 l/min/ 220 bar. 80 - 90 rpm / 10 - 18 kNm. Wiped area every 1,5 m.
23:30	00:00	3059	drilling -- drill	ok	Drilled 3 m new formation to 3059 m.

Drilling Fluid

Sample Time	11:00	23:30
Sample Point	Reserve pit	Flowline
Sample Depth mMD	3056	3056
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.34
Funnel Visc (s)	-999.99	-999.99
Mf (°)		
Pm (°)		
Pm filtrate (°)		
Chloride (°)		
Calcium (°)		
Magnesium (°)		
Ph		
Excess Lime (°)		
Solids		
Sand (°)		
Water (°)		
Oil (°)		
Solids (°)		

Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	31	35
Yield point (Pa)	8	8.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3059		1.16	estimated

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
107	Baker Hughes Inteq	3056	3059	ZoneTrak G - CoPilot - OnTrak - ORD - C C	-999.99