

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-11 00:00 - 2014-03-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	19
Days Ahead/Behind (+/-):	1.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3059
Depth mTVD:	2874.4
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	3047
Depth At Last Casing mTVD:	2868.3

Summary of activities (24 Hours)

Reamed rat hole below 9 5/8" shoe.
Circulated and conditioned mud prior to FIT.
Performed FIT to 1,60 sg EMW.
Troubleshot downhole tools.
Dropped gyro and POOH with 8 1/2" BHA.
L/O AutoTrak RSS, M/U back-up steering head.
RIH with 8 1/2" BHA to 140 m.

Summary of planned activities (24 Hours)

RIH with 8 1/2" RSS BHA on 5 1/2" DP.
Drill and orient 8 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	3059	drilling -- ream	ok	Reamed from 3059 m back into shoe 3047 m w/ 2200 l/min/ 210 bar, 80 RPM / 10 - 12 kNm. Reamed area 2 times. Pulled into 9 5/8" shoe without rotation, packed off at 3048 m. Run back down and established rotation. Reamed area. Pulled into shoe without rotation, ok.
00:30	01:30	3059	formation evaluation -- rft/fit	ok	Circulated and cond. mud w/ 2300 l/min/ 200 bar, 30 RPM / 10 kNm, ECD 1,48 SG. Meanwhile performed TBT for FIT.
01:30	02:00	3059	formation evaluation -- rft/fit	ok	Spaced out string and closed UPR. Lined up to pump down DP and annulus.
02:00	03:30	3059	formation evaluation -- rft/fit	ok	Attempted several times to test line-up to 120 bar, w/o success. Flushed through lines. Tested cement unit, greased bleed off valve and checked both kill and standpipe manifold line-up. Performed line test to 120 bar.
03:30	04:15	3059	formation evaluation -- rft/fit	ok	Performed FIT to 1,60 SG EMW using 1,34 SG mud. Pumped 530 ltr from 10 bar to 76 bar at cement unit w/ 90 l/min. Bled back 481 ltr. (MWD sensor data: 451,3 bar, 2856,1 m TVD, 1,61, sg EMW)
04:15	04:30	3059	drilling -- trip	ok	Opened BOP and lined manifolds up for drilling.
04:30	06:45	3040	interruption -- other	ok	Established circulation and sent downlink. RIH to bottom and circulated with 2200 l/min. Baker performed diagnostics on downhole tools. Pulled into 9 5/8" shoe and continued troubleshooting on AutoTrak RSS. Decided to POOH and change AutoTrak RSS.
06:45	09:00	3033	drilling -- survey	ok	Scientific prepared and programmed drop gyro tool. Meanwhile circulated w/ 2450 l/min , 230 bar. Performed diagnostic downlinks as per Baker instructions. POOH from 3040 m to 3033 m. B/O TDS.
09:00	09:30	3033	drilling -- survey	ok	P/U and dropped gyro. M/U TDS and pumped gyro down with 600 l/min, 23 bar as per Scientific instructions.
09:30	09:45	3033	interruption -- repair	ok	Flowchecked well, well stable.
09:45	10:00	3033	interruption -- repair	ok	Pumped 4m3 1,63 sg slug and chased same.
10:00	10:15	3033	drilling -- other	ok	Waited on gyro survey as per Scientific instructions.
10:15	11:00	2680	interruption -- repair	ok	POOH w/ 8 1/2" RSS BHA on 5 1/2" DP from 3033 m to 2680 m.
11:00	11:15	2680	drilling -- trip	ok	Took gyro surveys as per Scientific instructions.
11:15	11:30	2551	interruption -- repair	ok	POOH from 2680 m to 2551 m.
11:30	11:45	2632	drilling -- trip	ok	RIH from 2551 m to 2632 m, taking gyro surveys as per Scientific instructions.
11:45	13:30	1427	interruption -- repair	ok	POOH w/ 8 1/2" BHA on 5 1/2" DP from 2632 m to 1427 m.
13:30	13:45	1427	drilling -- trip	ok	Took gyro surveys as per Scientific instructions.
13:45	14:45	341	interruption -- repair	ok	POOH w/ 8 1/2" BHA on 5 1/2" DP from 1427 m to 341 m. Avr. tripping speed 1086 m/hr.
14:45	15:15	341	drilling -- trip	ok	M/U TDS and performed rotational gyro surveys as per Scientific instructions.
15:15	15:30	143	interruption -- repair	ok	POOH from 341 m to 143 m.
15:30	15:45	143	interruption -- repair	ok	Flowchecked well, well stable. Meanwhile performed TBT for handling BHA.
15:45	16:00	143	interruption -- repair	ok	Changed to 5" handling equipment.
16:00	17:30	38	interruption -- repair	ok	POOH 8 1/2" BHA. Racked 5" HWDP, recovered gyro. L/O jar on HTS.
17:30	17:45	38	interruption -- repair	ok	Held TBT, erected barriers and made PA announcement.
17:45	18:00	24	interruption -- repair	ok	Removed RA sources.
18:00	19:30	24	interruption -- repair	ok	Plugged into tools, downloaded data and performed fault finding.
19:30	19:45	24	interruption -- other	ok	Performed TBT for using rig tongs to B/O bit and AutoTrak RSS.
19:45	20:30	0	interruption -- repair	ok	POOH to surface. B/O bit using rig tongs. B/O AutoTrak using IRN, L/D same.
20:30	21:30	0	interruption -- repair	ok	P/U new steering head and M/U to BHA. M/U bit using rig tongs.
21:30	22:30	20	interruption -- repair	ok	Plugged into tools and verified same.
22:30	22:45	20	interruption -- other	ok	Performed TBT for installing RA sources. Raised barriers and made PA announcement.
22:45	23:00	20	interruption -- repair	ok	Installed RA sources.
23:00	23:45	140	interruption -- repair	ok	RIH with 8 1/2" 5" HWDP stands from derrick to 140 m. P/U jar from HTS.
23:45	00:00	140	interruption -- repair	ok	Changed elevator inserts to 5 1/2".

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
8	8.5 in	TD606X	M223	Hughes Christensen	.1	3056	3056			30	.6	3	5.1

Drilling Fluid

Sample Time	09:00	20:00
Sample Point	Flowline	Active pit
Sample Depth mMD	3056	3056
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.34	1.34
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	36	33
Yield point (Pa)	10	8.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3059		1.16	estimated

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
108	Baker Hughes Inteq	3059	4094	ZoneTrak G - CoPilot - AziTrak - ORD - C	-999.99