

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-12 00:00 - 2014-03-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	20
Days Ahead/Behind (+/-):	1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	231
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3290
Depth mTVD:	2950
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	3047
Depth At Last Casing mTVD:	2868.3

Summary of activities (24 Hours)

RIH with 8 1/2" RSS BHA from 140 m to 3059 m.
Drilled and oriented 8 1/2" from 3059 m to 3293 m.

Summary of planned activities (24 Hours)

Drill and geosteer 8 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	140	interruption -- repair	ok	P/U first 5 1/2" DP stand, M/U to BHA. Installed PS 21 slips.
00:30	01:30	1018	interruption -- repair	ok	RIH w/ 8 1/2" RSS BHA on 5 1/2" DP from 140 m to 1018 m. Avg. tripping speed 878 m/hr.
01:30	02:30	1018	interruption -- repair	ok	M/U TDS. Filled string w/ 800 l/min. Increased flow to 2200 l/min, 148 bar and shallow tested tools as per Baker instructions.
02:30	04:00	2030	interruption -- repair	ok	RIH w/ 8 1/2" BHA on 5 1/2" DP from 1018 m to 2030 m. Avg. tripping speed 690 m/hr.
04:00	04:30	2030	interruption -- repair	ok	M/U TDS and filled pipe. B/O TDS.
04:30	05:45	3035	interruption -- repair	ok	RIH w/ 8 1/2" RSS BHA on 5 1/2" DP from 2030 m to 3035 m. Avg. tripping speed 804 m/hr.
05:45	06:30	3059	interruption -- other	ok	Established circulation at 9 5/8" shoe. Washed down to bottom from 3035 m to 3059 m w/ 2200 l/min/ 205 bar, 60 RPM / 11 kNm, 1,50 sg ECD.
06:30	08:45	3072	drilling -- drill	ok	Drilled 8 1/2" hole from 3059 m to 3072 m. Avg. ROP: 5,7 m/hr. WOB 3 - 9 MT, 2200 l/min/ 206 bar, 100 rpm / 12 - 15 kNm. ECD 1,50 sg. Downlinked as per Baker DD instructions.
08:45	09:30	3072	interruption -- repair	ok	Downlinked to ribs off. POOH from 3072 m to 3042 m into 9 5/8" shoe. Took SCRs.
09:30	10:00	3042	interruption -- other	ok	Troubleshoot decoding from downhole tools. Adjusted flow rates as per Baker instructions. Meanwhile investigated faulty drawworks motor.
10:00	10:15	3072	interruption -- repair	ok	Downlinked to ribs on. RIH to bottom at 3072 m.
10:15	17:15	3170	drilling -- drill	ok	Drilled and oriented 8 1/2" hole from 3072 m to 3170 m. Avg. ROP: 14 m/hr. WOB 3 - 8 MT, 2200 - 2400 l/min/ 195 - 220 bar, 100 - 160 rpm / 12 - 23 kNm. ECD 1,5 0 - 1,53 sg.
17:15	17:45	3170	drilling -- pressure de tecton	ok	Flowchecked well on T/T. Well stable. Took SCRs.
17:45	21:00	3235	drilling -- drill	ok	Drilled and oriented 8 1/2" hole from 3170 m to 3235 m. Avg. ROP: 20 m/hr. WOB 2 - 6 MT, 2400 - 2100 l/min/ 225 - 185 bar, 160 rpm / 12 - 22 kNm. ECD 1,53 - 1,5 0 sg. Max gas: 2,8 % from 3208 m lag depth.
21:00	00:00	3290	drilling -- drill	ok	Drilled and geosteered 8 1/2" hole from 3235 m to 3290 m. Avg. ROP: 18,3 m/hr. WOB 4 - 6 MT, 2100 l/min/ 180 bar, 150 rpm / 12 - 20 kNm. ECD 1,50 sg. Max gas : 2,8 % from 3235 m lag depth.

Drilling Fluid

Sample Time	08:00	14:00	20:00
Sample Point	Flowline	Flowline	Flowline
Sample Depth mMD	3072	3153	3221
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.34	1.34	1.34
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	37	37	39
Yield point (Pa)	8.5	10	12.5
Filtration tests			

Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3213		1.29	estimated
00:00	3290		1.17	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3071.3	2880.5	60.97	40.46	
3100.8	2894.4	62.87	40.45	
3141.1	2911.6	66.74	40.3	
3181.8	2926.3	70.77	40.5	
3221.7	2937.8	75.83	40.95	
3262	2946.3	79.57	40.62	
3302.2	2952.7	82.18	40.33	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3060	2875	Hidra Fm
3089	2889	Rødby Fm
3143	2912.3	Asgard Fm
3205	2933.4	Draupne Fm
3213	2935.6	Heather Fm
3229	2939.5	Hugin Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3060	3180	2875	2925.7		Limestone and Calcareous Claystone
3180	3240	2925.7	2942		Claystone
3240	3280	2942	2949.4		Sandstone

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	3211		2934.7		2.82		23538	984	333	17	8
00:00	drilling gas peak	3233		2939.9		2.74		21668	1512	572	40	19
00:00	drilling gas peak	3241		2941.7		2.3		17662	1270	494	35	17
00:00	drilling gas peak	3254		2944.4		2.15		15960	1229	498	36	18
00:00	drilling gas peak	3271		2948		1.72		12449	968	407	31	16
00:00	drilling gas peak	3278		2949.1		1.49		10860	886	395	31	17