

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-13 00:00 - 2014-03-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	21
Days Ahead/Behind (+/-):	1.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	516
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3806
Depth mTVD:	3078.2
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	3047
Depth At Last Casing mTVD:	2868.3

Summary of activities (24 Hours)

Drilled and geosteered 8 1/2" hole from 3290 m to 3806 m.

Summary of planned activities (24 Hours)

Drill and geosteer 8 1/2" hole to TD.
Circulated well clean. Obtain pressure points.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	3356	drilling -- drill	ok	Drilled and geosteered 8 1/2" hole from 3290 m to 3356 m. Avg. ROP: 18,9 m/hr. WOB 4 - 8 MT. 2150 l/min/ 190 - 200 bar. 150 rpm / 12 - 20 kNm. ECD 1,52 sg.
03:30	03:45	3356	drilling -- other	ok	Took SCRs.
03:45	05:15	3396	drilling -- drill	ok	Drilled and geosteered 8 1/2" hole from 3356 m to 3396 m. Avg. ROP: 26,6 m/hr. WOB 5 - 9 MT. 2150 l/min/ 190 - 200 bar. 150 rpm / 12 - 20 kNm. ECD 1,52 sg.
05:15	05:30	3396	drilling -- survey	ok	Re-took survey on connection.
05:30	07:00	3429	drilling -- drill	ok	Drilled and geosteered 8 1/2" hole from 3396 m to 3429 m. Avg. ROP: 22 m/hr. WOB 3 - 6 MT. 2150 l/min/ 190 - 195 bar. 150 rpm / 14 - 18 kNm. ECD 1,52 sg.
07:00	16:30	3639	drilling -- drill	ok	Drilled and geosteered 8 1/2" hole from 3429 m to 3639 m. Avg. ROP: 22 m/hr. WOB 2 - 5 MT. 2150 l/min/ 190 - 195 bar. 150 rpm / 10 - 20 kNm. ECD 1,50 - 1,51 sg. Max gas: 4,7 % from 3615 m lag depth.
16:30	16:45	3639	drilling -- other	ok	Took SCRs.
16:45	19:00	3695	drilling -- drill	ok	Drilled and geosteered 8 1/2" hole from 3639 m to 3695 m. Avg. ROP: 24,9 m/hr. WOB 3 - 7 MT. 2150 l/min/ 195 - 198 bar. 120 - 150 rpm / 15 - 19 kNm. ECD 1,50 - 1,51 sg. Max gas: 4,0 % from 3649 m lag depth.
19:00	00:00	3806	drilling -- drill	ok	Drilled and geosteered 8 1/2" hole from 3695 m to 3806 m. Avg. ROP: 22,2 m/hr. WOB 4 - 10 MT. 2150 l/min/ 195 - 198 bar. 150 rpm / 15 - 20 kNm. ECD 1,49 - 1,51 sg. Max gas: 6,0 % from 3774 m lag depth.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3059		service equ -- special service equ	0	00:00	Lost communication with AutoTrak RSS.

Drilling Fluid

Sample Time	01:30	09:00	15:00	20:00
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	3316	3477	3615	3730
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.34	1.34	1.34	1.34
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	42	37	39	36
Yield point (Pa)	11.5	11.5	12	11
Filtration tests				
Pm filtrate ()				

Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3213		1.29	estimated
00:00	3806		1.15	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3342.4	2957.5	84.06	39.77	
3382.9	2962	83.37	39.94	
3423.4	2967.2	81.81	39.41	
3464.2	2974.2	78.33	40.11	
3504	2982.5	77.54	40.24	
3544.4	2991.4	77.09	40.5	
3585.2	3001.6	74.13	41.17	
3625.5	3014.1	69.54	40.96	
3666	3029.4	65.98	41.6	
3706.6	3045.5	67.37	43.5	
3745.9	3059.6	70.53	46.54	
3786.5	3073	71.07	47.83	
3826.8	3086.1	71.06	50.67	

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3280	3800	2949.4	3077.4		Sandstone

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	3343		2957.5		2.45		17727	1345	550	42	23
00:00	drilling gas peak	3361		2959.6		1.21		8462	615	249	19	12
00:00	drilling gas peak	3395		2963.5		1.65		11547	902	393	32	19
00:00	drilling gas peak	3474		2976.3		.66		4597	336	151	14	11
00:00	drilling gas peak	3486		2978.6		3.88		30083	2321	970	75	42
00:00	drilling gas peak	3493		2980		4.4		35465	2567	1046	81	45