

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-16 00:00 - 2014-03-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	24
Days Ahead/Behind (+/-):	3.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	3047
Depth At Last Casing mTVD:	2868.3

Summary of activities (24 Hours)

M/U and RIH 7" liner from 110 m to 1149 m.
Installed liner hanger.
RIH with 7" liner on 5 1/2" landing string from 1149 m to 3040 m.
Broke circulation and circ. at 9 5/8" shoe prior to enter open hole.

Summary of planned activities (24 Hours)

RIH in open hole with 7" liner on 5 1/2" LS to 4050 m.
Wash liner to bottom.
Circulate hole clean and rotate liner at setting depth.
Set liner hanger, establish rotation and circ. prior to cement job.
Perform cement job.
Set packer and circ. out excess cement.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	263	drilling -- casing	ok	RIH with 7" 29 ppf 13CrS110 VamTop HT liner from 110 m to 263 m. Filled liner every 5th joint. Average running rate 6,5 joints/hr.
02:00	04:00	427	drilling -- casing	ok	RIH with 7" 29 ppf 13CrS110 VamTop HT liner from 263 m to 427 m. Filled liner every 5th joint. Average running rate 7 joints/hr.
04:00	07:00	668	drilling -- casing	ok	RIH with 7" 29 ppf 13CrS110 VamTop HT liner from 427 m to 668 m. Filled liner every 5th joint. Average running rate 7 joints/hr. Installed pup "K" as per tally.
07:00	07:15	668	drilling -- casing	ok	Performed TBT with day shift.
07:15	12:45	1149	drilling -- casing	ok	RIH with 7" 29 ppf 13CrS110 VamTop HT liner from 668 m to 1149 m. Filled liner every 5th joint. Average running rate 7,4 joints/hr. Installed pup "O" as per tally.
12:45	13:30	1149	drilling -- casing	ok	Removed FMS slips and installed master bushings. Changed elevator inserts to 5 1/2".
13:30	13:45	1149	drilling -- casing	ok	Performed TBT for installing 7" liner hanger. Counted remaining joints on deck prior installing hanger.
13:45	15:00	1149	drilling -- casing	ok	Transferred liner hanger assy from aft PRS to TDS. Installed wiper plugs as per Weatherford instructions. M/U hanger.
15:00	15:30	1149	drilling -- casing	ok	Removed protection from hanger. Weatherford liner operator checked set screws. RIH hanger below rotary.
15:30	16:15	1149	drilling -- casing	ok	R/D Weatherford tong and cleared rig floor.
16:15	16:30	1190	drilling -- casing	ok	RIH with 7" liner on 5 1/2" HWDP stand from 1149 m to 1190 m. M/U TDS.
16:30	17:15	1190	drilling -- casing	ok	Broke circ. and increased flow in steps to 1000 l/min/ 40 bar. Circulated 1x liner volume.
17:15	17:45	1373	drilling -- casing	ok	RIH with 7" liner on 5 1/2" HWDP stands from 1190 to 1373 m. Filled string.
17:45	22:45	3040	drilling -- casing	ok	RIH with 7" liner on 5 1/2" DP landing string from 1373 m to 3040 m inside the 9 5/8" shoe. Filled pipe every 5 stand. Avg. tripping speed 335 m/hr.
22:45	00:00	3040	drilling -- casing	ok	Broke circulation with 100 l/min. Increased flow in steps to 850 l/min/ 55 - 60 bar. Circulated one annulus volume prior to entering open hole.

Drilling Fluid

Sample Time	02:00	15:00	20:30
Sample Point	Active pit	Active pit	Active pit
Sample Depth mMD	4094	4094	4094
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.34	1.34	1.34
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			

Viscometer tests			
Plastic visc. (mPa.s)	35	35	35
Yield point (Pa)	9.5	10	10.5
Filtration tests			
Pm filtrate ()			
Filtrate L.thp ()			
Filtrate H.thp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			