

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-17 00:00 - 2014-03-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	25
Days Ahead/Behind (+/-):	3.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	3047
Depth At Last Casing mTVD:	2868.3

Summary of activities (24 Hours)

RIH with 7" liner on 5 1/2" LS to 4036 m.
Washed and worked liner to 4090 m. Decided to set liner at 4087 m.
Installed cement head and positioned liner hanger on setting depth.
Circulated hole clean prior to setting liner hanger.
Set liner hanger.

Summary of planned activities (24 Hours)

Perform 7" liner cement job.
Pressure test liner and set packer.
Pressure test packer. Release running tool and circ. out excess cement.
POOH with hanger RT.
M/U 7" liner clean out assembly.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	3040	drilling -- casing	ok	Circulated one annulus volume with 800 l/min 60 bar prior to entering open hole. Took up/down weights. Hanger shear limitation while RIH 64 bar.
00:30	02:00	3564	drilling -- casing	ok	RIH with 7" liner on 5 1/2" landing string from 3040 m to 3564 m. Filled pipe every 5 stand. Avg. tripping speed 330 m/hr. Encountered tight spots 3210 - 3230 m, 3270 m - 3310 m, 3390 m - 3460 m. Slided through spots with 10 -15 Mt, weight dropping off.
02:00	04:00	4036	drilling -- casing	ok	RIH with 7" liner on 5 1/2" landing string from 3564 m to 4036 m. Filled pipe every 5 stand.
04:00	06:00	4075	drilling -- casing	ok	Washed and worked w/ 7" liner on 5 1/2" landing string from 4036 m to 4075 m w/ 250 - 450 l/min/ 35 - 60 bar. Took weight and experienced pack-offs, pulled above restrictions to clear pack-off and worked string down. Prior to connection circulated stationary with 450 l/min, 55 bar.
06:00	07:00	4078	drilling -- casing	ok	Made connection and established circulation. Washed/worked w/ string from 4075 m to 4078 m w/ 450 l/min/ 55 bar.
07:00	07:30	4079	drilling -- casing	ok	Established 20 rpm rotation. Reamed w/ 7" liner 4078 m to 4079 m w/ 500 l/min/ 55 bar. Experienced pack-off. Pulled above restriction.
07:30	08:30	4081	drilling -- casing	ok	Established circulation w/ reduced rate and reamed down from 4079 m to 4081 m w/ 300 l/min/ 40 bar. String rotation 20 rpm.
08:30	10:30	4084	drilling -- casing	ok	Reamed down w/ 20 rpm from 4081 m to 4084 m and increased flow to 440 l/min/ 45 bar.
10:30	12:45	4087	drilling -- casing	ok	Worked liner down with 20 MT from 4084 m to 4087 m w/o flow and rotation.
12:45	14:30	4087	drilling -- casing	ok	Established circ. in steps to 500 l/min, 54 bar. Attempted to establish rotation, pressure spike triggered pump elec. pop-offs at 64 bar. Established circ. in steps to 700 l/min, 61 bar. Circulated until stable pressure, decreased flow rate to 500 l/min, 48 bar and established rotation with 10 rpm, 23 kNm. Increased to 20 rpm, 18 - 21 kNm.
14:30	15:30	4090	drilling -- casing	ok	Reamed down w/ 7" liner from 4087 m to 4090 m w/ 500 l/min/ 40 bar, 20 rpm, 18-21 kNm.
15:30	17:00	4090	drilling -- casing	ok	Decision made to set liner at 4087 m. Continued circ. w/ 500 l/min/ 48 bar, 20 rpm, 18-21 kNm. Meanwhile prepared new space out and located pup joints.
17:00	17:30	4075	drilling -- casing	ok	Stopped rotation and circ. POOH to 4075 m and set back DP stand. P/U and M/U 3 m and 4,5 m DP pup joint.
17:30	18:30	4075	drilling -- casing	ok	P/U and M/U cement head. Installed hose and control lines.
18:30	19:30	4087	drilling -- casing	ok	Washed in w/ 7" liner on landing string from 4075 m to 4087 m w/ 400 l/min/ 48 bar. Positioned hanger at setting depth.
19:30	22:45	4087	drilling -- casing	ok	Increased flow in steps to 800 l/min/ 80 bar. Established rotation with 20 rpm, 17 - 20 kNm. Circulated 1 x B/U. Observed cement head swivel leaking while rotating. Stopped rotation. Performed TBT for cement job while circulating.
22:45	00:00	4087	drilling -- casing	ok	Dropped ball. Circulated down ball at 200 l/min. Landed ball in liner hanger ball seat. Pressured up to 170 bar and set liner hanger.

Drilling Fluid

Sample Time	06:00	14:00	20:00
Sample Point	Flowline	Active pit	Flowline
Sample Depth mMD	4094	4094	4094
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.34	1.34	1.34
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			

Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	33	35	37
Yield point (Pa)	17	10	10.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			