

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-19 00:00 - 2014-03-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	27
Days Ahead/Behind (+/-):	4.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

RIH with 7" Scraper assy to 1090 m. P/U 9 5/8" assemblies and continued RIH on 5 1/2" DP.
Scraped Safe Lock plug setting area. Continued RIH. Pressure tested Liner Packer.
Continued RIH. P/U 2 ea 10 3/4" assemblies and continued RIH. Scraped packer setting area and tagged TOL at 2927 m. Polished PBR.
Opened MFCTC and circulated 3 x btm up. Closed MFCTC. Sat and tested Well Commisioner packer. Released element.
Pumped 26,8 m3 Baseoil giving 100 bar backpressure.

Summary of planned activities (24 Hours)

Pump wash pills and displace well to 1,03 SG NaCl brine.
Clean surface system. Leaktest well to 345 bar.
POOH with Scraper assy and L/D DP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	1090	completion -- circulating conditioning	ok	P/U singles while RIH w/ 7" clean-out BHA on 3 1/2" DP from 681 m to 1090 m. Avg. 21,5 joints/hr.
02:00	02:15	1090	completion -- circulating conditioning	ok	Changed to 5 1/2" handling equipment.
02:15	03:00	1124	completion -- circulating conditioning	ok	P/U and M/U clean-up assemblies #5 (tie back mill, well commisioner, magnet, drift), #6 (MFCT-HD, well patroler) and #7 (magnets). Surface tested tools as per MI Swaco SPS instructions.
03:00	04:00	1716	completion -- circulating conditioning	ok	RIH w/ 7" x 9 5/8" clean-out BHA on 5 1/2" DP from 1124 m to 1716 m. Avg. tripping speed 592 m/hr.
04:00	04:45	1716	completion -- circulating conditioning	ok	Scraped SafeLock plug setting area by reciprocating in interval from 624 to 647 m, rotating string with 40 RPM / 2 - 4 kNm and pumping w/ 1000 l/min/ 11 5 bar.
04:45	06:00	2529	completion -- circulating conditioning	ok	RIH w/ 7" x 9 5/8" clean-out BHA on 5 1/2" DP to 2529 m. Filled string. Restricted speed.
06:00	06:15	2529	completion -- circulating conditioning	ok	Broke circulation with 600 LPM/52 bar.
06:15	07:00	2529	completion -- circulating conditioning	ok	Closed UPR. Pressure tested Liner Packer to 20/300 bar for 5/10 min. Pumped 2600 ltr. Bled back 2570 ltr.
07:00	07:15	2529	completion -- circulating conditioning	ok	Opened UPR and dis connected TDS.
07:15	08:00	2914	completion -- circulating conditioning	ok	Continued to RIH w/ 7" x 9 5/8" clean-out BHA on 5 1/2" DP from 2529 to 2914 m. Restricted speed: 1 min/stand.
08:00	08:15	2914	completion -- circulating conditioning	ok	M/U TDS, pulled pipe in tension and filled pipe.
08:15	08:30	2914	completion -- circulating conditioning	ok	Stopped pumping and recorded up/down weights: 147/125 T. Rotational weight at 20 RPM: 135 T / 7-8 kNm. Started pumps with 500 LPM/39 bar: Up/down weights: 140/131 T.
08:30	09:45	3411	completion -- circulating conditioning	ok	RIH through Liner PBR at 2927 m with 29 RPM / 7-9 kNm. Pumped with 500 LPM/39 bar. No obstruction observed. Stopped rotation and flow. Continued RIH with scraper assy on 5 172" DP from 2914 to 3411 m.
09:45	10:00	3411	completion -- circulating conditioning	ok	Toolbox talk prior to P/u assy #8 and #9.
10:00	10:45	3420	completion -- circulating conditioning	ok	P/U and M/U assy #8 (10 3/4" Scraper/drift) and #9 (Wellpatroller)
10:45	12:15	3965	completion -- circulating conditioning	ok	RIH w/ 7" x 9 5/8" x 10 3/4" clean-out BHA on 5 1/2" DP from 3420 to 3965 m. Restricted speed: 1,5 min/stand.
12:15	12:30	3965	completion -- circulating conditioning	ok	M/U TDS and filled pipe. Established 1000 LPM/145-155 bar and 50 RPM/8-13 kNm.
12:30	13:45	4012	completion -- circulating conditioning	ok	Scraped area at 2897 m +/- 15 m (3980 to 4012 m bit depth) with 1000 LPM/145-155 bar and 50 RPM/8-13 kNm.
13:45	14:15	4025	completion -- circulating conditioning	ok	Washed/reamed down from 4012 to 4025 m and tagged TOL with 2 T. TOL tagged at 2927 m.
14:15	14:30	4025	completion -- circulating conditioning	ok	Picked up 5 m and ran back to 4025 and polished PBR.
14:30	15:30	4019	completion -- circulating conditioning	ok	Picked up to 4019 m and circulated and conditioned mud with 1495 LPM/270 bar and 90 RPM/11-14 kNm.
15:30	15:45	4025	completion -- circulating conditioning	ok	Sheared MFCT with 25 T down weight and observed seal ring sheared at 15 T.
15:45	17:45	4025	completion -- circulating conditioning	ok	Confirmed MFCT open with 500 LPM/15 bar. Staged up pumps and circulated 3 x btms up with 3770 LPM/270 bar.
17:45	18:00	4025	completion -- circulating conditioning	ok	Cycled MFCT to closed position. Sat packer on Well Commisioner with 15 T.
18:00	18:45	4025	completion -- circulating conditioning	ok	Pressure tested Well Commisioner element to 70 bar for 10 min.
18:45	21:45	4025	completion -- circulating conditioning	ok	Continued circulation while preparing for wash train and displacement.
21:45	22:00	4025	completion -- circulating conditioning	ok	Flushed MP 2 and 3 and lines with Baseoil.

22:00	23:45	4025	completion -- circulating cond itioning	ok	Pumped 0,84 SG Baseoil with 500 LPM. Initial pumping pressure 44 bar. FCP 100 bar SPP. Pumped 26,8 m3 / 1238 strokes of 0,84 SG Baseoil.
23:45	00:00	4025	completion -- circulating cond itioning	ok	Monitored pressure for thermal effect.

Drilling Fluid

Sample Time	10:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	4094	4094
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.34	1.34
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	35
Yield point (Pa)	10	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		