

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-20 00:00 - 2014-03-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	28
Days Ahead/Behind (+/-):	4.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Monitored well for thermal effect after bleeding in Baseoil. Activated Well Commisioner element.
Decreased backpressure on drillpipe over cement unit. Leaktested well with 95 bar diff pressure for 30 min. Equalized pressure and released Well Commisioner element.
Displaced surface system. Pumped wash pills and displaced well to 1,03 SG brine.
Pressure tested well to 345 bar for 10 min.
POOH with Scraper assemblies to 2521 m while L/D 5 1/2" DP to deck.

Summary of planned activities (24 Hours)

Continue POOH with Scraper assy while L/D pipe to deck.
Perform BOP/WH clean-up.
M/U Safelock plug. RIH and set same. Leak test plug from below. POOH and L/D setting tool.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	4025	completion -- circulating conditioning	ok	Monitored well for thermal effect. None observed.
00:30	01:15	4025	completion -- circulating conditioning	ok	Recorded up/down weights: 162/130 T. Activated Well Commisioner element. Lined up to cement unit and pumped up to 110 bar for equalizing. Opened up valve between cement unit and manifold. SPP seen at rig system: 102 bar.
01:15	01:30	4025	completion -- circulating conditioning	ok	Bled off pressure at cement unit in 30 bars step. Bled off to 13,21 bar at cement unit / 7 bar SPP at rig system. Bled back 310 ltr.
01:30	02:00	4025	completion -- circulating conditioning	ok	Inflow tested the Liner and Liner Lap to 95 bar diff pressure. Pressure increased 2,7 bar in 30 min.
02:00	03:00	4025	completion -- circulating conditioning	ok	Pressured up DP to 102 bar SPP using cement pump. Volume pumped: 530 ltr. Released Well Commisioner element. Closed valve to isolate cement pump. Rotated pipe with 10 RPM/13-13 kNm and pulled PBR polish mill 2 m above TOL
03:00	03:15	4019	completion -- circulating conditioning	ok	Performed Toolbox talk for displacing surface lines.
03:15	04:15	4019	completion -- circulating conditioning	ok	Splitled STP manifold to displace and clean surface lines. Displaced Choke and Kill lines, all Choke buffer tanks and Poorboy degasser / U-tube to Baseoil.
04:15	05:00	4019	completion -- circulating conditioning	ok	Monitored well on TT. Meanwhile cleaned rig floor from oil based mud.
05:00	05:45	4019	completion -- circulating conditioning	ok	Emptied Triptank of OBM and filled with Baseoil.
05:45	06:00	4019	completion -- circulating conditioning	ok	Cleaned surface system and prepared for displacement job. Meanwhile cleaned and cleared in drilling areas.
06:00	07:00	4019	completion -- circulating conditioning	ok	Cleaned surface system and prepared for displacement job. Meanwhile cleaned and cleared in drilling areas.
07:00	07:30	4019	completion -- circulating conditioning	ok	Performed TBT for displacement.
07:30	08:45	4019	completion -- circulating conditioning	ok	Displaced well: Pumped 15 m3 of push pill with 1140 LPM/270 bar, 90 RPM/16 kNm. Pumped 39 m3 Soap pill with 2000-1900 LPM/240-280 bar and 90 RPM/12-16 kNm. Pumped 52 m3 1,03 SG NaCl Packer Fluid with 2226 LPM/230 bar and 90 RPM/12-17 kNm.
08:45	09:00	4019	completion -- circulating conditioning	ok	Recorded up/down weights: 178/137 T. Opened MFCT by setting down 12 T.
09:00	09:45	4019	completion -- circulating conditioning	ok	Continued to displace well to 1,03 SG NaCl Packer Fluid. Started with 500 LPM/30 bar and when MFCT was confirmed open, increased to 3960 LPM/132 bar and 90 RPM/11-17 kNm.
09:45	10:00	4019	completion -- circulating conditioning	ok	Closed MFCT.
10:00	11:15	4019	completion -- circulating conditioning	ok	Pressure tested well against LPR to 345 bar for 10 min. 2400 ltr pumped / 2400 ltr in return.
11:15	11:45	4019	completion -- circulating conditioning	ok	Flowchecked well - well static.
11:45	12:15	4019	completion -- circulating conditioning	ok	Flushed/displaced Choke and Kill lines from Baseoil to 1,03 SG Packer Fluid.
12:15	14:00	3762	completion -- circulating conditioning	ok	POOH dry with Scraper assy on 5 1/2" DP from 4019 to 3762 m while L/D drillpipe to deck. Restricted speed: 1,5 min/stand.
14:00	14:30	3762	completion -- circulating conditioning	ok	Observed baseoil on tooljoints. Circulated 15 m3 of 1,03 SG NaCl Packer Fluid. Clean Packer Fluid observed in return.
14:30	15:00	3618	completion -- circulating conditioning	ok	POOH wet with Scraper assy on 5 1/2" DP from 3762 to 3618 m while L/D drillpipe to deck. Observed backflow from DP. Restricted speed: 1,5 min/stand.
15:00	15:45	3618	completion -- circulating conditioning	ok	Broke circulation with 500 LPM/10 bar and increased in steps up to 1770 LPM/130 bar. Confirmed MFCT closed.
15:45	16:30	3618	completion -- circulating conditioning	ok	Observed overflow from pipe. Pumped 10 m3 of 1,04 SG NaCl Packer Fluid and further another 10 m3 of same.
16:30	17:30	3441	completion -- circulating conditioning	ok	POOH wet with Scraper assy on 5 1/2" DP from 3618 to 3441 m while L/D drillpipe to deck. Observed backflow from DP. 5,3 m3 lost from start trip. Restricted speed: 1,5 min/stand.

17:30	18:00	3441	completion -- circulating conditioning	ok	L/D Wellpatroler and Razor back. Inspected same. L/D on rigfloor due to wind limiations.
18:00	18:15	3441	completion -- circulating conditioning	ok	Flowchecked well - well static. Meanwhile checked cleaning tools. Well Patroller 80 % full.
18:15	19:00	3331	completion -- circulating conditioning	ok	POOH wet with Scraper assy on 5 1/2" DP from 3441 to 3331 m while L/D drillpipe to deck. Observed backflow from DP. Total 8 m3 lost Packer Fluid from start of trip. Restricted speed: 1,5 min/stand. Bursted hose on IRN.
19:00	21:30	3331	interruption -- other	ok	Replaced hydraulic hose on aft AR. Meanwhile bundled 3 1/2" DP on deck and installed protectors on 5 1/2" DP. Removed Well Patroler and Posi drift assemblies from rig floor.
21:30	21:45	3331	completion -- circulating conditioning	ok	Held TBT prior to POOH and L/D pipe.
21:45	00:00	2521	completion -- circulating conditioning	ok	POOH with Scraper assy on 5 1/2" DP from 3331 to 2521 m while L/D drillpipe to deck. Restricted speed: 1,5 min/stand until TOL at 2927 m.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	