

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-24 00:00 - 2014-03-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	32
Days Ahead/Behind (+/-):	3.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Waited on weather window for disconnecting HPDR.
Shut down production. Unlocked TBC and disconnected. Installed debris cap.
Pulled HPDR from 127 to 35 m and L/D same to deck.

Summary of planned activities (24 Hours)

Pull remaining HPDR.
Run Guide Funnel. Prepare for running Production Riser.
Run Production risers.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:15	0	interruption -- waiting on weather	ok	Waited on Weather window (12 hrs) for disconnecting and pulling HPDR. Meanwhile performed maintenance jobs and pressure tested manifolds to 20/345bar 5/10min. Rigged up hot stab sheaves in moonpool. Advised Production to shut down at 05:43 hrs.
06:15	07:00	0	interruption -- waiting on weather	ok	Held TBT. Ran Hot Stab and flushed same. Removed dummy stab and inserted minireel stab.
07:00	07:15	0	interruption -- waiting on weather	ok	Held TBT with ongoing crew.
07:15	08:30	127	completion -- bop/wellhead equipment	ok	Production shut-in at 07:22 hrs. Disconnected HPDR. 130 T up weight.
08:30	09:00	127	completion -- bop/wellhead equipment	ok	ROV installed debris cap and retrieved VX gasket. Meanwhile L/O XO and single DP.
09:00	10:15	125	completion -- bop/wellhead equipment	ok	Pulled riser above RKB. Splitted and installed Spider. Function tested same.
10:15	10:30	125	completion -- bop/wellhead equipment	ok	Installed C-plate and Side door Elevator. Landed riser.
10:30	12:15	120	completion -- bop/wellhead equipment	ok	Broke BOP joint connection.
12:15	13:00	120	completion -- bop/wellhead equipment	ok	L/O BOP joint to deck.
13:00	13:15	120	completion -- bop/wellhead equipment	ok	Removed BX-elevator and rotator.
13:15	13:30	103	completion -- bop/wellhead equipment	ok	POOH Tension joint.
13:30	14:45	103	completion -- bop/wellhead equipment	ok	Broke Tension joint connection.
14:45	15:15	103	completion -- bop/wellhead equipment	ok	L/D Tension joint to deck.
15:15	15:30	103	completion -- bop/wellhead equipment	ok	Changed out Side door elevator. Installed BX elevator and Riser handling sub.
15:30	15:45	93	completion -- bop/wellhead equipment	ok	POOH HPDR from 103 to 93 m.
15:45	17:00	93	completion -- bop/wellhead equipment	ok	Broke out Upper Pup joint connection. Crane Boom Tip swayed into fibre glass handrail at PRS walkway in derrick.
17:00	17:30	93	interruption -- repair	ok	TOFS: Banksman observed Crane Boom Tip swayed into fibreglass handrail at PRS walkway in derrick. Stopped job. Barrired off area. Informed Supervisors, checked and secured fibre glass handrails.
17:30	18:00	93	completion -- bop/wellhead equipment	ok	L/O Upper Pup joint to deck.
18:00	18:15	79	completion -- bop/wellhead equipment	ok	POOH Splash zone joint.
18:15	19:00	79	completion -- bop/wellhead equipment	ok	Started to break out connection on Splash zone joint.
19:00	19:15	79	completion -- bop/wellhead equipment	ok	Held TBT for ongoing crew.
19:15	19:45	79	completion -- bop/wellhead equipment	ok	Continued to break out connection on Splash zone joint.
19:45	20:00	79	interruption -- wait	ok	Deck crew on helideck.
20:00	20:30	79	interruption -- repair	ok	Performed Crane Boom Tip inspection
20:30	20:45	79	completion -- bop/wellhead equipment	ok	Brought up 3 ea Riser lifting tools and slings to rig floor.
20:45	00:00	35	completion -- bop/wellhead equipment	ok	Continued to pull, break out and L/D HPDR joints from 79 to 35 m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	93		material handling syst -- deck cranes	0	00:00	Crane boom tip swayed againt fibreglass handrail and area neede to be checked and fenced off.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03

Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	