

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-25 00:00 - 2014-03-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	33
Days Ahead/Behind (+/-):	2.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Continued pulling HPDR from 35 to 12 m. Problems with Stb Crane occurred.
Installed Guide Funnel and waited for crane.

Summary of planned activities (24 Hours)

Wait on crane repair.
L/D Tensioning joint.
Run Production risers.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:30	12	completion -- bop/wellhead equipment	ok	Continued pulling HPDR from 35 to 12 m.
03:30	04:45	12	interruption -- wait	ok	Due to limited deckspace, waited for loading a riser basket from boat and emptying it. Problems with Port crane occurred.
04:45	17:15	0	interruption -- repair	ok	Waited on Crane repair: Trouble shot problem with fluctating pressure on Port Crane emergency brake. Started to change out pump. Hoisted Tension joint above RKB. Closed spider and secured C-plates on top. Informed Production to start up at 13:00 hrs . Meanwhile pressure tested TDS auto/man IBOP and Kelly hose to 20/345 bar for 5/10 min. M/U RT for Production Riser to std and racked in derrick. Performed maintenance and derrick inspection.
17:15	19:45	0	completion -- bop/wellhead equipment	ok	Held TBT and installed Guide Funnel using Aft crane.
19:45	00:00	0	interruption -- repair	ok	Continued changing out pump on Port crane. Further cleaned oil system and changed oil. Meanwhile ROV cleaned and installed VX gasket and Debris cap. Continued to perform maintenance on drilling equipment.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thickn API (I)	
Cake thickn HPHT (I)	

Test Temp HPHT ()	
Comment	