

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-27 00:00 - 2014-03-28 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	35
Days Ahead/Behind (+/-):	1.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Waited on weather window for running Production Riser.
Ran Production Riser to 95 m.

Summary of planned activities (24 Hours)

Land Production Riser. Test TBC.
Install centralisers, Boat collision stool and Tensioner ring assy.
Cut the Riser tension joint.
Install surface Wellhead (Multibowl).
Install surface riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	10:00	0	interruption -- waiting on weather	ok	Waited on weather window for running Production Riser. Meanwhile cleaned and cleared in drilling areas, and performed PMs. Production advised to shut-down at 09:00 hrs.
10:00	10:30	0	completion -- bop/wellhead equipment	ok	Held TBT for all involved personnel for running of Production Riser.
10:30	11:30	0	interruption -- waiting on weather	ok	Waiting on weather / Production shut down.
11:30	13:30	30	completion -- bop/wellhead equipment	ok	Ran Production Riser as per tally to 30 m. Tested each connection to 207 bar for 5 min.
13:30	14:30	30	completion -- bop/wellhead equipment	ok	Attached Guide wires to clamp on Riser. Ran wires to template and established by ROV assistance.
14:30	15:45	38	completion -- bop/wellhead equipment	ok	Ran double Production Riser from 30 to 38 m (second double) and tested connection to 207 bar for 5 min. Problems with port Crane occurred.
15:45	17:45	38	interruption -- repair	ok	Changed out solenoid valve on port Crane brake system.
17:45	18:15	66	completion -- bop/wellhead equipment	ok	Ran double Production Riser from 38 to 66 m (third double) and tested connection to 207 bar for 5 min.
18:15	18:45	66	completion -- bop/wellhead equipment	ok	Deck crew performed TOFS and evaluated use of port Crane due to earlier equipment failures.
18:45	19:00	66	completion -- bop/wellhead equipment	ok	Performed handover meeting for new arrived shift.
19:00	19:15	66	completion -- bop/wellhead equipment	ok	Performed TBT for running Production Riser.
19:15	20:15	66	interruption -- wait	ok	Waited due to deck personnel handling shuttle helicopter.
20:15	23:00	95	completion -- bop/wellhead equipment	ok	Ran double Production Riser from 66 to 95 m (fourth double) and tested connection to 207 bar for 5 min. Tested connection in middle of double to 207 bar for 5 min.
23:00	00:00	95	completion -- bop/wellhead equipment	ok	P/U upper pup Riser joint and M/U same.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99

Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	