

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-02 00:00 - 2014-04-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	41
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

RIH with 10 3/4" tie back adapter. Landed tie back adapter and sat off weight. Installed 10 3/4" tie back adapter setting tool. Set adjustable sub as per Drill Quip procedure. Pressure tested tie back adapter to 345 bar for 10 min. Set seal assembly as per Vetco Gray procedure. Installed secondary bowl protector. RIH with VMB plug retrieving tool to 160 m.

Summary of planned activities (24 Hours)

Run 7" completion string.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	107	interruption -- repair	ok	Continued to RIH with 10 3/4" tie back from 15 to 107 m.
01:45	02:30	119	interruption -- repair	ok	P/U and inspected adjustable Sub assy. Removed guides in slips and RIH with assy to 119 m.
02:30	03:30	138	interruption -- repair	ok	P/U racked landing string and RIH to above landing point.
03:30	04:00	139	interruption -- repair	ok	Landed tie back adapter and sat off weight. Visuallly inspected color marking seen at Annulus valve at multi bowl. Orange seen. Evaluated situation and pulled up and re-landed two times. Yellow color seen.
04:00	04:30	0	interruption -- repair	ok	Attempted to spin in 10 3/4" tie back adapter by elevator, but no rotation seen at Annulus valve on Multi Bowl. Spinned 6 1/2 turns using casing long and released CHRT. Pulled out stand with CHRT and racked in aft PRS.
04:30	04:45	0	interruption -- repair	ok	Held TBT
04:45	05:30	0	interruption -- repair	ok	Rigged down casing handling equipment and rigged up for DP.
05:30	05:45	5	interruption -- repair	ok	P/U and M/U 10 3/4" tie back adapter setting tool.
05:45	06:00	70	interruption -- repair	ok	RIH with 10 3/4" tie back adapter setting tool on 5 1/2" DP to 70 m.
06:00	06:15	138	interruption -- repair	ok	RIH with 10 3/4" tie back adapter setting tool on 5 1/2" DP from 70 to 138 m.
06:15	07:15	145	interruption -- repair	ok	Engaged torque tool and M/U tie back string to 17,5 kNm. Confirmed correct land out of tie back. Torqued up from 17,5 kNm to 30 kNm.
07:15	07:45	0	interruption -- repair	ok	POOH with torque tool from 145 m and L/D same.
07:45	08:00	0	drilling -- casing	ok	Deck crew at heli deck. Cleaned and cleared drillfloor.
08:00	08:45	15	drilling -- casing	ok	M/U jet sub assy and adjustable sub setting tool.
08:45	09:00	27	drilling -- casing	ok	RIH with adjustable sub setting tool to 27 m.
09:00	10:00	27	drilling -- casing	ok	Confirmed correct space out. Applied 140 bar on string, took 12-13 ton overpull. Bleed off pressure and maintained over pull. Set adjustable sub as per Drill Quip procedure while Vetco observed for casing hanger movement.
10:00	12:00	27	interruption -- repair	ok	Attempted several times to POOH with adjustable setting tool with no success.
12:00	13:30	27	interruption -- repair	ok	Brainstorm. Discussed problem with town.
13:30	14:00	25	interruption -- repair	ok	Closed annular, applied 20 bar on annulus. Pulled tool free and up 2 m with no over pull.
14:00	14:15	22	interruption -- repair	ok	Opened annular and released pressure while pulled up 3 m with 6-8 ton drag. Observed 15 ton over pull, slacked of weight.
14:15	14:30	19	interruption -- repair	ok	Closed annular, applied 20 bar on annulus. Stripped out to 19 m with 3 ton over pull. Bleed off pressure and opened annular.
14:30	15:00	0	interruption -- repair	ok	POOH with adjustable setting tool from 19 m to surface. Inspected tool and observed locking ring broken in 3 pieces.
15:00	15:15	0	drilling -- casing	ok	Performed pre-job meeting prior to B/O and L/D adjustable setting tool.
15:15	16:00	0	drilling -- casing	ok	B/O and L/D adjustable setting tool.
16:00	16:15	0	drilling -- casing	ok	Performed pre-job meeting prior to P/U and M/U casing hanger running string.
16:15	17:00	0	drilling -- casing	ok	P/U and M/U casing hanger running string as per Vetco procedurer.
17:00	17:15	0	drilling -- casing	ok	Performed pre-job meeting prior to pressure test tie back adapter.
17:15	17:30	0	drilling -- casing	ok	Performed line test to 345 bar for 5 min.
17:30	18:00	0	drilling -- casing	ok	Pressure tested tie back adapter to 345 bar for 10 min. 454 ltr pumped and recieved.
18:00	18:45	0	drilling -- casing	ok	POOH with landing string and L/D same.
18:45	19:00	0	drilling -- casing	ok	Performed pre-job meeting prior to M/U and run seal assembly.
19:00	20:00	0	drilling -- casing	ok	M/U seal assembly on running tool. Connected hydraulic lines.
20:00	20:15	20.6	drilling -- casing	ok	RIH with seal assembly and landed out at 20,6 m. Engaged dogs and took 10 ton over pull.
20:15	21:00	20.6	drilling -- casing	ok	Set seal assembly, applied 345 bar for 10 min.
21:00	21:45	0	drilling -- casing	ok	Released seal assembly running tool. POOH with running tool and L/D same.
21:45	22:15	20.5	completion -- bop/wellhead equipment	ok	M/U R/T and installed secondary bowl protector in well head.
22:15	22:30	0	completion -- bop/wellhead equipment	ok	POOH with secondary bowl protector running tool and L/D same.
22:30	23:00	0	completion -- bop/wellhead equipment	ok	Cleaned and cleared rig floor.
23:00	23:15	0	completion -- other	ok	Performed pre-job meeting prior to M/U VMB plug retrieving tool.
23:15	23:30	0	completion -- other	ok	P/U and M/U VMB plug retrieving tool and inspected same.
23:30	23:45	160	completion -- other	ok	RIH with VMB plug retrieving tool to 160 m.
23:45	00:00	160	completion -- other	ok	Removed manual slips and bushing from rotary.

Drilling Fluid

Sample Time	21:00
-------------	-------

Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	