

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-03 00:00 - 2014-04-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	42
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Retrieved VMB plug at 636 m. Pulled bowl protector from 20 m. R/U for running 7" completion string. RIH with 7" completion string to 738 m.

Summary of planned activities (24 Hours)

RIH with 7" completion string.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	160	completion -- other	ok	Installed auto slips in rotary.
00:15	00:30	636	completion -- other	ok	RIH with VMB plug retrieving tool from 160 m to 636 m.
00:30	01:00	636	completion -- other	ok	Established circulation with 2500 lpm, 18 bar and displaced out Hi-vis pill.
01:00	02:15	642	completion -- other	ok	Established circulation with 200 lpm, 1 bar. Wash down onto plug. Released plug as pr Archer procedure. RIH past setting depth to confirmed plug free from 634 m to 642 m.
02:15	03:30	0	completion -- other	ok	POOH with VMB plug from 642 m. Inspected plug and L/D same.
03:30	04:00	0	completion -- other	ok	Pulled bowl protector from 20 m.
04:00	04:15	0	completion -- other	ok	Cleaned and cleared rig floor for excess equipment.
04:15	06:00	0	completion -- completion string	ok	Prepared for running completion string. Change out casing equipment from 10 3/4" to 7".
06:00	09:00	0	completion -- completion string	ok	R/U for running 7" completion string.
09:00	09:30	0	completion -- completion string	ok	Performed pre-job meeting with crew prior to run 7" completion string.
09:30	11:00	40	completion -- completion string	ok	P/U and M/U 7" Mule shoe 7" completion string. Inspected EVO plug and granite packer. RIH to 40 m.
11:00	11:15	40	completion -- completion string	ok	Installed pipe rollers.
11:15	15:00	242	completion -- completion string	ok	RIH with 7" completion string 29 ppf centralizer joints from 40 m to 242 m . Average 6 joints/hr.
15:00	16:45	242	completion -- completion string	ok	P/U and M/U assembly # 4 DHPG and terminated cable according to SLB procedure. Function tested gauge.
16:45	19:00	381	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 242 m to 381 m . Average 6 joints/hr.
19:00	19:15	381	completion -- completion string	ok	Performed pre-job meeting with crew prior to run 7" completion string.
19:15	00:00	738	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 381 m to 738 m. Average 6 joints/hr.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	

Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	