

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-04 00:00 - 2014-04-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	43
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

RIH with 7" completion string to 2440 m. P/U and M/U assembly # 5 DHSV and terminated cable.

Summary of planned activities (24 Hours)

Run 7" completion string. Perform space out. Install hanger and terminate cable. Land hanger and set packer and pressure test. R/D tubing equipment. R/U wire line for pulling 7" EVO plug.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	845	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 738 m to 845 m. Average 6 joints/hr.
01:30	01:45	845	completion -- completion string	ok	Inspected and serviced slips, elevator and tubing tong.
01:45	06:00	1140	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 845 m to 1140 m. Average 6 joints/hr.
06:00	07:00	1199	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 1140 m to 1199 m. Average 6 joints/hr.
07:00	07:15	1199	completion -- completion string	ok	Performed pre-job meeting with crew prior to run 7" completion string.
07:15	07:45	1199	completion -- completion string	ok	Inspected and serviced slips, elevator and tubing tong.
07:45	19:00	2098	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 1199 m to 2098 m. Average 6 joints/hr.
19:00	19:15	2098	completion -- completion string	ok	Performed pre-job meeting with crew prior to run 7" completion string.
19:15	23:00	2440	completion -- completion string	ok	RIH with 7" completion string 29 ppf slick joints from 2098 m to 2440 m. Average 7 joints/hr. Counted number of tubing left on deck prior to P/U DHSV.
23:00	00:00	2440	completion -- completion string	ok	P/U and M/U assembly # 5 DHSV. Terminated cable according to procedure.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thickn API (I)	
Cake thickn HPHT (I)	
Test Temp HPHT (I)	
Comment	

