

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-06 00:00 - 2014-04-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	45
Days Ahead/Behind (+/-):	2.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Set production packer. Inflow tested DHSV. Trouble shoot on kill test line. Leak tested production packer. Retrieved EVO plug. Pressure tested tubing/liner. Installed BPV. N/D diverter system.

Summary of planned activities (24 Hours)

Terminating control lines and install seals for X-mas tree. Install XMT and test same. Handover well to Maersk Production - Xmas tree work - receive well from Maersk. Inflow test LMV and HMV. Remove tree cap. Retrieve dart and BPV. Reinstall and test tree cap.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	2931	completion -- bop/wellhead equipment	ok	Pressured up control line to open DHSV.
00:15	00:45	2931	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to setting packer and pressure testing same.
00:45	02:00	2931	completion -- bop/wellhead equipment	ok	Pressured up tubing to 275 bar to set production packer, 15 min. Pressure test tubing to 345 bar/30 min with CMT Unit. Monitored annulus at well head for flow. Vol 0-275 bar = 700 ltr, 275-345 bar = 190 ltr.
02:00	02:45	2931	completion -- bop/wellhead equipment	ok	Bleed back to 280 bar and performed 30 min 70 bar DHSV inflow test.
02:45	03:15	2931	completion -- bop/wellhead equipment	ok	Bleed back pressure to 10 bar and perform 10 min 270 bar DHSV inflow test.
03:15	03:45	2931	completion -- bop/wellhead equipment	ok	Equalize pressure and open DHSV.
03:45	04:00	2931	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to pressure test production packer.
04:00	05:00	2931	interruption -- repair	ok	R/U for pressure testing down annulus. Trouble shoot on kill test line. Blocked or plugged line.
05:00	06:00	2931	interruption -- repair	ok	Unplugged kill line. Line plugged at v v K16 valve. Cleaned out and flushed line.
06:00	07:00	2931	completion -- bop/wellhead equipment	ok	Lined up kill test line to cement unit. Pressure tested kill test line to 35/345 bar, 5/10 min. Test failed. Flushed line and prepared for re-testing of line.
07:00	07:15	2931	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to line up and pressure test multi bowl.
07:15	07:45	2931	completion -- bop/wellhead equipment	ok	Lined up and pressure tested multi bowl to 35/345 bar, 5/10 min. Ok test.
07:45	09:00	2931	completion -- bop/wellhead equipment	ok	Leak tested production packer from above to 35/345 bar, 5/35 min. 1063 ltr pumped, 974 ltr recieved.
09:00	09:30	2931	completion -- bop/wellhead equipment	ok	R/D hose and B/O swedge.
09:30	11:00	2931	completion -- other	ok	R/U Aker wire line equipment and M/U tool string for pulling 7" EVO plug.
11:00	12:30	2912	completion -- other	ok	RIH with wire line tool, plug catcher.
12:30	13:30	2912	completion -- other	ok	Latched onto EVO plug @ 2912 m. Work free plug. Waited to allow element to relax.
13:30	15:45	0	completion -- other	ok	POOH with EVO plug on wire line. L/O EVO plug and tool string. R/D wire line.
15:45	17:45	0	completion -- bop/wellhead equipment	ok	Pressure tested tubing/liner to 35/345 bar, 5/30 min. 1370 ltr pumped, 1208 ltr recieved.
17:45	18:45	0	completion -- bop/wellhead equipment	ok	Released tubing hanger running tool and L/O same.
18:45	19:00	0	completion -- bop/wellhead equipment	ok	R/D tubing equipment.
19:00	19:15	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting with crew prior to R/D and clear rig floor for completion equipment.
19:15	19:45	0	completion -- bop/wellhead equipment	ok	R/D and cleared rig floor for completion equipment. Changed to 3 1/2" handling equipment.
19:45	20:30	0	completion -- bop/wellhead equipment	ok	M/U 6 3/8" BPV to 3 1/2" DP. RIH and installed 6 3/8" BPV in well head at 20.6 m.
20:30	21:00	0	completion -- bop/wellhead equipment	ok	POOH with BPV running tool and L/D same.
21:00	21:15	0	completion -- bop/wellhead equipment	ok	Cleaned and cleared rig floor for excess equipment prior to N/D BOP.
21:15	21:30	0	completion -- bop/wellhead equipment	ok	Performed pre-job meeting prior to R/U and N/D diverter and BOP.
21:30	22:15	0	completion -- bop/wellhead equipment	ok	R/U chains and slings onto Bails for pulling diverter. Bleed down overshot packer.
22:15	23:00	0	completion -- bop/wellhead equipment	ok	Pulled diverter and set back same. Secured diverter.
23:00	23:30	0	completion -- bop/wellhead equipment	ok	N/D NT2 connector as per procedure.
23:30	00:00	0	completion -- bop/wellhead equipment	ok	Removed Weatherford casing tong and equipment from drillfloor.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	28		miscellaneous equ syst -- wellhead subsea run test	0	00:00	Adjustable sub setting tool stuck in hanger.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	