

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-09 00:00 - 2014-04-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	48
Days Ahead/Behind (+/-):	4.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

R/U wire line equipment. Pressure tested lubricator and rig up. M/U perforation string for run # 1. RIH with perforation string on WL 4010 m. Correlated tool string between 3973 m to 3991 m.

Summary of planned activities (24 Hours)

M/U tool string and gun assy for run no 2. RIH with assy no 2 to LC. Correlate for perforation from 3936 m to 3954 m. Perforate interval # 2. POOH with wire line tool string no.2.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	0	completion -- wire line	ok	M/U last 2 wire line riser joints to riser and installed lubricator. Installed elevator, t-bar, sheave and slings to TDS. Build scaffold around rotary for access.
02:45	03:15	0	completion -- wire line	ok	Installed control lines from skid to lubricator.
03:15	03:30	0	completion -- other	ok	Performed pre-job meeting prior to lift up lubricator in TDS.
03:30	04:00	0	completion -- wire line	ok	Connected and lifted up lubricator in TDS. Installed quick test sub onto wire line riser.
04:00	06:00	0	completion -- wire line	ok	Secured control cables to wire line riser and lubricator. Transferred tools strings to drill floor.
06:00	07:30	0	completion -- wire line	ok	Secured control cables to wire line riser and lubricator. Transferred tools strings to drill floor.
07:30	08:00	0	completion -- other	ok	Performed pre-job meeting prior to M/U tool string and handling guns.
08:00	10:30	0	completion -- wire line	ok	P/U tool string and gun assy for run # 1. Meanwhile pressure tested KVV manifold to 20/345 bar, 5/10 min.
10:30	11:45	0	completion -- other	ok	Flushed lines and lubricator. Pressure tested lubricator and rig up to 20/250 bar 5/10 min. Meanwhile Performed pre-job meeting for handling guns.
11:45	13:45	0	completion -- perforate	ok	Disconnected lubricator and retracted same. M/U BHA for run # 1.
13:45	14:30	0	completion -- perforate	ok	M/U lubricator. Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min.
14:30	14:45	0	completion -- perforate	ok	Opened DHSV, HMV. and SV.
14:45	17:15	3200	completion -- perforate	ok	RIH with perforation string on WL with 30 m/min according to program. Toolstring stopped moving at 3200 m / 73 deg inclination.
17:15	19:15	3600	completion -- perforate	ok	RIH with perforation string on WL using tractor from 3200 m to 3600 m.
19:15	19:45	4010	completion -- perforate	ok	RIH with perforation string on WL with 30 m/min to 4010 m. Correlated across good GR - DO ≈2 m. Up weight @ 3860m = 5300 lbs.
19:45	21:15	3194	completion -- wire line	ok	Started reference pass up from 4010 m (CCL) to 3194 m @ 12 m/min.
21:15	22:30	3620	completion -- perforate	ok	RIH with perforation string on WL to 3275 m. RIH tractoring down to 3620 m. Up weight @ 3590m = 5000 lbs.
22:30	22:45	4010	completion -- perforate	ok	RIH with perforation string on WL from 3620 m to 4010 m.
22:45	00:00	3991	completion -- perforate	ok	Correlated tool string according to program between 3973 m to 3991 m. 2nd pass up. DO=2 m. 3rd pass up. DO=1 m. 4th pass up. DO=0.25 m. 5th pass up. Stop and add 0.5 m. DO = 0.1 m.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	
Water (°)	
Oil (°)	

Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	