

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-10 00:00 - 2014-04-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	49
Days Ahead/Behind (+/-):	4.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Perforated interval from 3973 m to 3991 m. POOH from 3969 m with perforating gun assembly no. 1. L/D tractor and guns. P/U guns, tool string and new tractor for perforating run no. 2. RIH with perforation string on WL to 3250 m, tractor down to 3588 m. Perforated interval from 3936 m to 3954 m. POOH from 3933 m with perforating gun assembly no. 2 and L/D gun assy. Changed mystic grease, pump up oil and checked tractor.

Summary of planned activities (24 Hours)

RIH with gun assy no 3. Perforate interval # 3. POOH with wire line tool string no.3. M/U tool string and gun assy for run no 4. RIH with gun assy no 4. POOH with gun assy no 4.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	3991	completion -- perforate	ok	Correlated to position guns at interval 1 from 3973 m to 3991 m. Firing depth 3969 m.
00:30	01:00	3969	completion -- perforate	ok	Pressured well up to 28 bar. (Well in 10 bar underbalance)
01:00	01:15	3969	completion -- perforate	ok	Perforated interval from 3973 m to 3991 m with WHP 28 bar. WHP stabilized at 33,5 bar.
01:15	03:00	900	completion -- perforate	ok	POOH from 3969 m to 900 m with perforating gun assembly no. 1.
03:00	04:15	900	interruption -- other	ok	Due to false fire alarm, lost power to Schlumberger and Aker unit. Regained power. Powered up units. Prepared for POOH with perforating gun assembly no. 1 from 900 m.
04:15	04:45	900	interruption -- other	ok	Schlumberger tested tractor prior to continued to POOH.
04:45	05:30	250	completion -- perforate	ok	POOH from 900 m to 250 m with perforating gun assembly no. 1. Powered down unit. Oceanengineering recovered guide funnel and performed survey of seabed.
05:30	05:45	0	completion -- perforate	ok	POOH from 250 m with perforating gun assembly no. 1.
05:45	06:00	0	completion -- perforate	ok	Tools in catcher. Closed SV, 36 bar. Closed HMW.
06:00	07:15	0	completion -- perforate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Meanwhile performed pre-job meeting prior to changing out tractor and L/O guns.
07:15	08:15	0	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min.
08:15	10:30	0	completion -- perforate	ok	Broke out lubricator at QST. L/D tractor, tool string and guns.
10:30	11:30	0	completion -- perforate	ok	P/U guns, tool string and new tractor for perforating run no. 2. Checked and tested new tractor system.
11:30	12:30	0	completion -- perforate	ok	M/U lubricator. Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min. Opened DHSV, HMV. and SV.
12:30	15:45	3250	completion -- perforate	ok	RIH with perforation string no 2 on WL with 30 m/min according to program. Toolstring stopped moving at 3250 m / 73 deg inclination.
15:45	16:00	3588	completion -- perforate	ok	RIH with perforation string on WL using tractor from 3250 m to 3588 m. Correlate across pup at 3588 m
16:00	17:00	3933	completion -- perforate	ok	Correlated tool string according to program between 3936 m to 3954 m. Orientation Pass 1 -0.8 m. 2nd pass up. 3rd pass up. DO +0.2. 4th pass up. DO +0.2 m. 5th pass up.
17:00	17:30	3933	completion -- perforate	ok	Perforated interval from 3936 m to 3954 m Bleed down wellhead pressure from 44 bar to 30 bar prior to fire.
17:30	20:30	0	completion -- perforate	ok	POOH from 3933 m with perforating gun assembly no. 2. Shut down the unit @ 500 m.
20:30	20:45	0	completion -- perforate	ok	Tools in catcher. Closed SV, 36,5 bar. Closed HMW.
20:45	21:45	0	completion -- perforate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min. Meanwhile performed pre-job meeting prior to L/O guns.
21:45	22:00	0	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min.
22:00	23:00	0	completion -- perforate	ok	Broke out lubricator at QST. L/D Gun assy no. 2.
23:00	00:00	0	completion -- perforate	ok	Changed mystic grease on tractor.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine

Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	