

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-13 00:00 - 2014-04-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	52
Days Ahead/Behind (+/-):	6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

RIH with perforation string no 6. on WL with 30 m/min to 3260 m. Attempted to tractor down from 3260 m. No success due to tractor failure. Troubleshoot on tractor. POOH with gun assembly no 6. due to tractor failure. L/D tractor assembly due to tractor failure. P/U new tractor assembly. RIH with perforation string no 6. to 3250 m. Re-run. Perforated interval from 3852 m to 3870 m. POOH with perforating gun assembly no. 6 L/D. M/U guns, tool string and new tractor for perforating run no. 7. RIH with perforation string no 7. on WL with 30 m/min to 500 m.

Summary of planned activities (24 Hours)

POOH with gun assembly no 7. L/D gun assembly and tractor assembly. M/U new tractor assembly and gun assembly for run no 8. RIH with gun assembly no 8. Perforate interval no 8. POOH with gun assembly no 8, L/D. M/U gun assembly for run no. 9 RIH with gun assembly no 7. Perforate interval no 7. POOH with gun assembly no 7, L/D.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	3260	completion -- perforate	ok	RIH with perforation string no 6. on WL with 30 m/min from 300 m to 3260 m. Correlated across DHPG @ 2640 m. DO = +5 m. Toolstring stopped moving at 3260 m / 78 deg inclination.
03:00	03:30	3260	interruption -- other	ok	Attempted to tractor down from 3260 m. No success due to tractor failure. Troubleshoot on tractor.
03:30	06:00	730	interruption -- other	ok	POOH with gun assembly no 6. due to tractor failure from 3260 m to 730 m. Mis-run.
06:00	07:30	0	interruption -- other	ok	POOH perforating gun assembly no. 6 mis-run from 730 m. Shut down the unit @ 800 m.
07:30	07:45	0	interruption -- other	ok	Tools in catcher. Closed SV, 40 bar. Closed HMW.
07:45	08:30	0	interruption -- other	ok	Inflow tested HMV against SIWHP, 35 bar for 10 min. Meanwhile performed pre-job meeting prior to changing out tractor and handling live guns.
08:30	08:45	0	interruption -- other	ok	Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min.
08:45	09:15	0	interruption -- other	ok	Broke out lubricator at QST. Set back gun assembly no. 6. L/D tractor assembly due to tractor failure.
09:15	10:00	0	interruption -- other	ok	P/U new tractor assembly. Installed toolhead and cable. Checked tractor and performed hot check.
10:00	10:30	0	interruption -- other	ok	M/U guns, tool string and tractor for perforating run no. 6. Re-run. M/U lubricator.
10:30	11:00	0	interruption -- other	ok	Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min. Filled riser with MEG. Opened DHSV, HMV and SV.
11:00	13:00	3250	interruption -- other	ok	RIH with perforation string no 6. on WL with 30 m/min to 3250 m. Re-run. Correlated across DHPG @ 2640 m. Toolstring stopped moving at 3250 m / 78 deg inclination.
13:00	14:00	3580	completion -- perforate	ok	RIH with perforation string no 6. on WL using tractor from 3250 m to 3580 m.
14:00	15:00	3870	completion -- perforate	ok	Correlated tool string according to program between 3852 m to 3870 m. Orientation Pass 1. Orientation Pass 2. Orientation Pass 3. Orientation Pass 4. Orientation Pass 5. Shooting Pass.
15:00	15:15	3849	completion -- perforate	ok	Perforated interval from 3852 m to 3870 m. Firing depht 3849 m. Wellhead pressure prior to fire, 37 bar. WHP stabilized at 33,5 bar. Lost 300 lbs surface tension.
15:15	17:45	0	completion -- perforate	ok	POOH from 3849 m with perforating gun assembly no. 6. Shut down the unit @ 300 m.
17:45	18:00	0	completion -- perforate	ok	Tools in catcher. Closed SV, 36,5 bar. Closed HMW.
18:00	19:00	0	completion -- perforate	ok	Inflow tested HMV against SIWHP, 35 bar for 10 min. Meanwhile performed pre-job meeting prior to changing out tractor and L/O guns.
19:00	19:15	0	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min.
19:15	20:00	0	completion -- perforate	ok	Broke out lubricator at QST. L/D gun assembly no. 6. L/D tractor assembly.
20:00	21:15	0	completion -- perforate	ok	P/U new tractor assembly. Checked tractor and performed opcheck, checklist, 540V hotcheck.
21:15	22:45	0	completion -- perforate	ok	M/U guns, tool string and tractor for perforating run no. 7. M/U lubricator.
22:45	23:30	0	completion -- perforate	ok	Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min. Filled riser with MEG. Opened DHSV, HMV and SV.
23:30	00:00	500	completion -- perforate	ok	RIH with perforation string no 7. on WL with 30 m/min to 500 m.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	

Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	