

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-14 00:00 - 2014-04-15 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	53
Days Ahead/Behind (+/-):	5.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

RIH with perforation string no 7. to 3250 m. Worked down with tractor to 3300 m. POOH with perforation string no 7 due to unable to reach firing depth. L/D gun and tractor assembly no. 7. Observed 2 wheels missing on tractor. Installed flow line on F-1 and leak tested same. M/U tool string with 5 1/2" drift/gauge and new tractor assembly. RIH with 5 1/2" drift/gauge and tractor assembly to 3280 m.

Summary of planned activities (24 Hours)

M/U new gun assembly for run no 7. RIH with gun assembly no 7. Perforate interval no 7. POOH with gun assembly no 7, L/D. M/U new tractor assembly and gun assembly for run no 8. RIH with gun assembly no 8. Perforate interval no 8. POOH with gun assembly no 8, L/D.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	3250	completion -- perforate	ok	RIH with perforation string no 7. on WL with 30 m/min from 500 m to 3250 m.
02:00	05:00	3300	completion -- perforate	ok	RIH with perforation string no 7. on WL using tractor from 3250 m to 3280 m. Problems to get down with tractor. Worked down with tractor to 3300 m.
05:00	05:15	3100	completion -- perforate	ok	POOH with perforation string no 7. on WL from 3300 m to 3100 m. Observed tension spike at 4600 lbs
05:15	05:30	3220	completion -- perforate	ok	RIH with perforation string no 7. on WL from 3100 m to 3220 m.
05:30	06:00	3260	completion -- perforate	ok	Worked down with tractor to 3260 m.
06:00	08:15	3260	completion -- perforate	ok	Worked down with tractor @ 3260 m.
08:15	08:45	3260	completion -- perforate	ok	Performed meeting with town to decide on plan forward.
08:45	11:00	0	interruption -- other	ok	POOH from 3260 m with live perforating gun assembly no. 7 due to unable to reach firing depth. Shut down the unit @ 300 m.
11:00	11:15	0	interruption -- other	ok	Tools in catcher. Closed SV, 36,5 bar. Closed HMW.
11:15	12:00	0	interruption -- other	ok	Inflow tested HMV against SIWHP, 35 bar for 10 min. Meanwhile performed pre-job meeting prior to changing out tractor and L/O guns.
12:00	12:15	0	interruption -- other	ok	Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min.
12:15	15:00	0	interruption -- other	ok	Broke out lubricator at QST. L/D gun and tractor assembly no. 7. Observed 2 wheels missing on tractor.
15:00	19:00	0	completion -- bop/wellhead equipment	ok	Installed flow line on F-1. Filled flow line with MEG. Leak tested flow line to 200 bar according to procedure. Simultaneously checked backup tractors. M/U tool string with 5 1/2" drift/gauge cutter and new tractor assembly. M/U lubricator. Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min. Filled riser with MEG. Opened DHSV, HMV and SV.
19:00	19:45	483	completion -- perforate	ok	RIH with 5 1/2" drift/gauge and tractor assembly on WL with 30 m/min to 483 m.
19:45	20:15	483	completion -- perforate	ok	Problems to pass DHSV @ 483 m. After 5 attempt able to pass DHSV.
20:15	22:45	2930	completion -- perforate	ok	RIH with 5 1/2" drift/gauge and tractor assembly on WL with 30 m/min from 483 to 2930 m.
22:45	23:15	2930	completion -- perforate	ok	Problems to pass Mule Shoe @ 2930 m. After several attempt able to pass Mule Shoe @ 2930 m.
23:15	23:45	3209	completion -- perforate	ok	RIH with 5 1/2" drift/gauge and tractor assembly on WL with 30 m/min from 2930 to 3209 m.
23:45	00:00	3280	completion -- perforate	ok	Started tractor and RIH with 5 1/2" drift/gauge assembly from 3209 m to 3280 m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3260		service eq -- other	0	00:00	Troubleshoot on tractor.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	

Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	