

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-16 00:00 - 2014-04-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	55
Days Ahead/Behind (+/-):	4.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

RIH with perforation assy #8 on W/L to 3804 m.
Correlated and positioned guns. Perforated interval #8 3786 - 3804 m.
POOH and L/D tool string.
P/T wireline rig-up.
M/U perforation assy #9. RIH to 3800 m, correlated across interval and positioned guns.
Perforated interval #9 3768 - 3786 m.
POOH with perforation assy #9.

Summary of planned activities (24 Hours)

POOH with perforation assy #9.
Close in well and inflow test HMV/SV.
L/D tool string #9, P/U and M/U perforation assy #10.
RIH, correlate and perforate interval #10 3640 - 3658 m.
POOH and L/D tool string #10.
P/U and M/U perforation assy #11.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	completion -- perforate	ok	Filled riser with MEG. Equalized and opened DHSV, HMV and SV.
00:45	03:45	3240	completion -- perforate	ok	RIH with perforation assy #8 on WL with 30 m/min to 3240 m. Toolstring stopped moving at 3240 m / 79 deg inclination.
03:45	04:30	3610	completion -- perforate	ok	RIH with perforation assy #8 on WL using tractor from 3240 m to 3610 m.
04:30	04:45	3610	completion -- perforate	ok	Correlated across pup joint "K" at 3588 m. DO=2,5 m.
04:45	05:15	3815	completion -- perforate	ok	RIH w/ run #8 by gravity from 3610 m to 3815 m.
05:15	07:00	3804	completion -- perforate	ok	Correlated across perforation interval #8 3786 - 3804 m. 1st pass up for correlation, DO=+6 m. 2nd pass up, across pup joint "K". 3rd pass up, DO= +1 m. 4th pass up, DO= +0,4 m. 5 th pass up, DO= +0,5 m. Oriented guns while correlating. Positioned gun with top shot at 3786 m.
07:00	07:15	3804	completion -- perforate	ok	Perforated interval #8 3786 - 3804 m with WHP 41 bar. Lost 300 lbs surface tension.
07:15	09:30	300	completion -- perforate	ok	POOH with run #8 from 3804 m to 300 m. Average pulling speed 26 m/min. Shut down SLB unit.
09:30	09:45	0	completion -- perforate	ok	Pulled tool string into catcher.
09:45	11:15	0	completion -- perforate	ok	Closed well in as per procedure and bled down pressure. Inflow tested HMV and SV.
11:15	12:00	0	completion -- perforate	ok	Broke lubricator. L/D perforation gun assy #8. All guns fired.
12:00	15:00	0	completion -- perforate	ok	M/U lubricator and performed pressure test 20/250 bar 5/10 min on W/L rig up with tractor inside (Full test required after every 5th QTS test as per AWS procedure). Bled down into closed drain. Experienced two alarms from closed drain system while bleeding down. Production dept. emptied drain tank.
15:00	15:30	0	completion -- perforate	ok	Broke lubricator and L/D used tractor.
15:30	16:00	0	completion -- perforate	ok	SLB tested new tractor for perforation run #9 on deck.
16:00	17:00	0	completion -- perforate	ok	M/U BHA for run #9. Armed guns and M/U same to tool string.
17:00	17:30	0	completion -- perforate	ok	M/U lubricator. Leak tested QTS to 20/250 bar 5/10 min. Opened well as per procedure.
17:30	19:45	3240	completion -- perforate	ok	RIH w/ run #9 (perforation interval 3768 - 3786 m) w/ 4,5" OD guns by gravity from surface to 3240 m, WHP 43 bar. Average running speed 24 m/min.
19:45	20:45	3600	completion -- perforate	ok	RIH with tractor activated from 3240 m to 3600 m.
20:45	21:00	3600	completion -- perforate	ok	Picked up and correlated across pup joint "K" at 3588 m.
21:00	21:15	3800	completion -- perforate	ok	RIH w/ run #9 by gravity from 3600 m to 3800 m.
21:15	22:45	3786	completion -- perforate	ok	Correlated across perforation interval #9 3768 - 3786 m. 1st pass up for correlation across pup joint "K", DO=+1 m. 2nd pass up, across pup joint "K", DO= +1 m. 3rd pass up, DO= + 0,8 m. 4th pass up, DO= +0,3 m. 5 th pass up, DO= - 0,2 m. Oriented guns while correlating. Positioned gun with top shot at 3768 m.

22:45	23:00	3786	completion -- perforate	ok	Perforated interval #9 3768 - 3786 m with WHP 42 bar. Lost 300 lbs tension.
23:00	00:00	1900	completion -- perforate	ok	POOH w/ perforation run #9 from 3786 m to 1900 m. Average pulling speed 30 m/min.

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
05:15	23:00	3768	3786		