

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-17 00:00 - 2014-04-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	56
Days Ahead/Behind (+/-):	3.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

POOH with perforation assy #9. Inflow tested HMV/SV. L/D tool string #9.
M/U perforation assy #10. RIH, correlated and perforated interval #10 (3640 - 3658 m).
POOH with perforation assy #10. Troubleshot blocked closed drain system.
Inflow tested HMV/SV. L/D tool string #10.
Prepared perforation assy #11.

Summary of planned activities (24 Hours)

M/U tractor and perforation guns for assy #11.
RIH, correlate and perforate interval #11 (3600 - 3609 m).
POOH, inflow test HMV/SV. L/D tool string #11.
M/U perforation assy #12.
RIH, correlate and perforate interval #12 (3579 - 3588 m).

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	300	completion -- perforate	ok	POOH from 1900 m to 300 m. Made PA announcement and shut down SLB unit.
01:30	02:00	0	completion -- perforate	ok	Pulled tools into catcher and closed in well as per procedure.
02:00	04:00	0	completion -- perforate	ok	Inflow tested HMV and SV. Bled down into closed drain system. Purged riser with N2.
04:00	04:15	0	completion -- perforate	ok	Performed TBT for L/D perforation guns.
04:15	05:15	0	completion -- perforate	ok	Broke lubricator. L/D guns and tractor on deck. All guns fired.
05:15	07:30	0	completion -- perforate	ok	Prepared tractor and guns for perforation run #10 (perforation interval 3640 - 3658 m).
07:30	07:45	0	completion -- perforate	ok	Performed TBT for M/U perforation assy.
07:45	09:15	0	completion -- perforate	ok	M/U BHA for run #10. Leak tested QTS to 20/250 bar 5/10 min. Opened well, WHP 47 bar.
09:15	11:30	3225	completion -- perforate	ok	RIH w/ perforation assy #10 (interval 3640 - 3658 m), 4.5" OD guns by gravity from surface to 3225 m. Average running speed 24 m/min .
11:30	12:30	3680	completion -- perforate	ok	RIH with tractor activated from 3225 m to 3680 m. Average running speed 7,5 m/min.
12:30	14:00	3658	completion -- perforate	ok	Correlated across perforation interval #10 3640 - 3658 m. Performed 5 passes to correlate and orient guns. Positioned guns with top shot at 3640 m.
14:00	14:15	3658	completion -- perforate	ok	Perforated interval 3640 - 3658 m. Lost 400 lbs tension.
14:15	16:30	300	completion -- perforate	ok	POOH from 3658 m to 300 m. Shut down SLB unit.
16:30	17:15	0	completion -- perforate	ok	Pulled tool string into catcher. Closed well in and bled down pressure to closed drain. WHP 49,3 bar.
17:15	21:45	0	interruption -- other	ok	Transfer pump on closed drain system tripped. Production department troubleshot and flushed system with hot water to dissolve grease . Meanwhile performed TBT for L/D perforation assy #10.
21:45	22:15	0	completion -- perforate	ok	Bled down pressure in XMT cross to 5 bar. Inflow tested HMV and SV.
22:15	23:00	0	completion -- perforate	ok	Broke lubricator. L/D tool string #10.
23:00	00:00	0	completion -- perforate	ok	SLB prepared and tested tractor for perforation run #11 (interval 3600 - 3609 m).

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
23:00	23:00	3640	3658		
15:15	15:15	3600	3609		