

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-18 00:00 - 2014-04-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	57
Days Ahead/Behind (+/-):	2.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

M/U perforation assy #11. RIH, correlated and perforated interval #11 (3600 - 3609 m).
POOH, inflow tested HMV and SV. L/D tool string.
Prepared and M/U perforation assy #12. RIH on W/L and tractor to 3600 m.

Summary of planned activities (24 Hours)

RIH with perforation assy #12. Correlate and perforate interval #12 (3579 - 3588 m).
POOH, inflow test HMV and SV. L/D tool string.
Prepare and M/U perforation assy #13. RIH, correlate and perforate interval #13 (3545 - 3554 m).
POOH, inflow test HMV and SV. L/D tool string.
Test XMT valves prior to handover to production.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	completion -- perforate	ok	SLB prepared and tested toolstring #11.
01:30	01:45	0	completion -- perforate	ok	Performed TBT for M/U perforation assy.
01:45	03:30	0	completion -- perforate	ok	M/U BHA for perforation run #11 (interval 3600 - 3609 m). Leak tested QTS to 30/250 bar 5/10 min. Filled riser with MEG and equalized pressure. Opened well. WHP: 53 bar
03:30	06:15	3150	completion -- perforate	ok	RIH w/ perforation assy #11 (interval 3600 - 3609 m), 4,5" OD guns by gravity from surface to 3150 m. Average running speed 20 m/min.
06:15	07:30	3620	completion -- perforate	ok	RIH with tractor activated from 3150 m to 3620 m. Average running speed 6 m/min.
07:30	09:00	3609	completion -- perforate	ok	Correlated across perforation interval #11 3600 - 3609 m. Performed 5 passes to correlate and orient guns with tractor activated. Positioned guns with top shot at 3600 m.
09:00	09:15	3609	completion -- perforate	ok	Perforated interval #11 3600 - 3609 m. Lost 300 lbs tension.
09:15	11:00	300	completion -- perforate	ok	POOH from 3609 m to 300 m. Average pulling speed 32 m/min.
11:00	11:15	0	completion -- perforate	ok	Made PA announcement and shut down SLB unit. Pulled tool string into catcher.
11:15	14:15	0	completion -- perforate	ok	Closed in well. WHP 55 bar. Bled pressure to closed drain. Inflow tested HMV and SV. Broke lubricator.
14:15	15:15	0	completion -- perforate	ok	L/D tool string on deck. All shots fired. Spooled out cable. Cut cable.
15:15	17:15	0	completion -- perforate	ok	SLB built new rope socket and prepared/checked tractor for perforation run #12.
17:15	17:30	0	completion -- perforate	ok	Performed TBT for M/U perforation assy.
17:30	19:00	0	completion -- perforate	ok	M/U BHA for run #12 (interval 3579 - 3588 m).
19:00	20:00	0	completion -- perforate	ok	Leak tested QTS to 20/250 bar 5/10 min. Filled riser with MEG. Equalized pressure and opened well. WHP 59 bar.
20:00	23:00	3140	completion -- perforate	ok	RIH w/ perforation assy #12 (interval 3579 - 3588 m), 4,5" OD guns by gravity from surface to 3140 m. Average running speed 17,5 m/min
					Powered up SLB unit at 300 m and function tested tractor.
23:00	00:00	3600	completion -- perforate	ok	RIH with tractor activated from 3140 m to 3600 m. Average running speed 7,6 m/min.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3260		service equ -- other	0	00:00	Gun assembly no. 7 on run no. 8 was MU and RIH. The assembly stood up at 3300 mMD, and was POOH after multiple attempts getting past the hold-up depth. When the tractor was retrieved at surface, 2 of the wheels were missing. Indications were that the wheels
00:00	0		miscellaneous equipment -- other	0	00:00	Transfer pump in closed drain system tripped. Suspect plugged with grease.

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
11:00	11:00	3579	3588		