

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-11-28 00:00 - 2014-11-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Completdt rigging up WL equipment. Installed tractor & PLT/RST toolstring. Performed Sigma pass from 3949-3480 m. Logged IC pass from 3785 to 3660 m.

Summary of planned activities (24 Hours)

Complete IC passes. Bean up well and start production logging.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	workover -- wire line	ok	Lowered upper riser section and connected same. Meanwhile Altus and Halliburton tested tools on pipe deck.
01:00	01:30	0	workover -- other	ok	Held prejob meeting. Reviewed operation and procedure for logging well.
01:30	02:00	0	interruption -- wait	ok	Drilling had som issues with elevator. Fixed prior to start building lubricator.
02:00	04:15	0	workover -- wire line	ok	Built lubricator on drill floor horizontally. Connected sheave wheel to spreader beam in top drive and lifted lubricator into vertical position. Meanwhile tested Halliburton tools on pipe deck.
04:15	04:35	0	workover -- wire line	ok	Held toolbox talk prior to install BHA #1 into lubricator.
04:35	06:00	0	workover -- wire line	ok	M/U BHA #1 Tractor and PLT/RST toolstring and installed same into lubricator. Stabbed lubricator and started filling rig up with MEG used production MEG pump.
06:00	07:15	0	workover -- wire line	ok	Leak tested RU to 20/345 bar 5 /10 min.
07:15	07:45	0	interruption -- wait	ok	Waited on production for pumping MEG for equalizing pressure above DHSV.
07:45	08:45	0	workover -- wire line	ok	Production pumped 10 m3 MEG and equalized pressure above DHSV.
08:45	08:50	0	workover -- wire line	ok	Opened SV. SIWHP 62 bar.
08:50	09:15	500	workover -- wire line	ok	RIH BHA #1 Tractor and PLT/RST toolstring from surface to 500 m.
09:15	09:40	500	workover -- wire line	ok	Schlumberger checked PLT/RST tools.
09:40	12:40	2925	workover -- wire line	ok	Continued RIH to 2925 m. Meanwhile: Held well control drill, lost air supply to grease injection skid. Held debrief. Depth P/U weight 500 m 1100 lbs 1000 m 1730 lbs 1500 m 2450 lbs 2000 m 3050 lbs 2500 m 3900 lbs
12:40	13:00	2925	workover -- wire line	ok	Correlated depth across intervall 2925 m to 2800 m.
13:00	13:50	2800	workover -- wire line	ok	Calibrated spinner at 10, 20 and 30 m/min in interval 2925 m to 2800 m.
13:50	14:05	3101	workover -- wire line	ok	Continued RIH to 3101 m, not able to get deeper by gravity.
14:05	14:15	3075	workover -- wire line	ok	Pulled up to 3075 m and activated tractor.
14:15	15:40	3640	workover -- wire line	ok	Continued RIH from 3075 m to 3640 m with tractor. Depth P/U weight 3000 m 4200 lbs 3500 m 4450 lbs Stopped at 3640 to perform correlation pass.
15:40	16:15	3523	workover -- wire line	ok	Pulled up from 3640 to 3523 and correlated. Observed challenge in reading CCL and porosity for correlation.
16:15	16:25	3523	workover -- wire line	ok	Powered down logging tools and switched to tractor. Powered up tractor.
16:25	17:00	3931	workover -- wire line	ok	Started tractor and RIH from 3523 to 3931 m. Observed high current draw from tractor, indicating tractor stalling out. Had normal PW at 3931 m which was HUD.
17:00	17:30	3931	workover -- wire line	ok	Defined 3931 as HUD. Depth was 42 m shallower than stated in program. OK to proceed.
17:30	18:25	3475	workover -- wire line	ok	Logged Sigma pass from 3931 m up to 3475 m at 10 m/min.
18:25	18:40	3475	workover -- wire line	ok	Powered down logging tools and switched to tractor. Powered up tractor.
18:40	19:30	3795	workover -- wire line	ok	Started tractor and RIH to 3795 m using tractor.
19:30	20:10	3795	workover -- wire line	ok	Switched back to Schlumberger to perform IC pass.
20:10	23:20	3660	workover -- wire line	ok	Started IC pass pulling 0,5 m/min from 3785 up to 3480 m according to program. Meanwhile performed well control drill: Leak below BOP.
23:20	23:45	3660	workover -- wire line	ok	Stopped at 3660 m. Observed cable speed occasionally jumping between 0,2-2 m/min. Challenging to keep steady speed. Discussed with PETEC to keep speed as close as possible to 0,5 m/min. OK to proceed.
23:45	00:00	3660	workover -- wire line	ok	Continued to log IC pass from 3660 to 3480 m at 0,5 m/min.

