

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-11-29 00:00 - 2014-11-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	3
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Logged three IC passes and started additional PLT shut in passes.

Summary of planned activities (24 Hours)

Bean up well to a stable flow rate. Perform production logging across perforations.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	3480	workover -- wire line	ok	Continued to log IC pass from 3650 to 3480 m. Still some challenge to keep cable speed steady at 0,5 m/min. WHP 74 bar.
03:45	04:15	3480	workover -- wire line	ok	Completed 1st IC pass. Powered down tool and switched to tractor.
04:15	04:45	3795	workover -- wire line	ok	RIH with tractor from 3480 m - 3795 m for second IC pass.
04:45	05:10	3795	workover -- wire line	ok	Powered down tractor and switched line to Schlumberger. Powered up logging tools.
05:10	06:00	3795	workover -- wire line	ok	Started 2nd IC pass from 3785 m up to 3480 m at 0,5 m/min. WHP 80 bar.
06:00	12:45	3480	workover -- wire line	ok	Continued logging IC pass from 3785 m to 3480 m at 0,5 m/min. Activated tractor.
12:45	13:45	3790	workover -- wire line	ok	Tractored down to 3790 m at approx 11 m/min. Powered down tractor and switched to logging mode.
13:45	21:50	3790	workover -- wire line	ok	Logged 3rd IC pass from 3785 m up to 3474 m at 0,5 m/min.
21:50	22:20	3474	workover -- wire line	ok	Powered down logging tools and switched to tractor. Powered up tractor.
22:20	23:05	3931	workover -- wire line	ok	Started tractor and RIH from 3474 to 3931 m to perform additional PLT shut in passes. WHP 83 bar.
23:05	23:15	3931	workover -- wire line	ok	Powered down tractor and switched line to Schlumberger. Powered up logging tools.
23:15	23:40	3474	workover -- wire line	ok	Pulled up with logging tools from 3931 m to 3474 m at speed 20 m/min. Had PW at 39
23:40	23:45	3474	workover -- wire line	ok	Powered down logging tools and switched to tractor. Powered up tractor.
23:45	00:00	3600	workover -- wire line	ok	Started tractor and RIH from 3474 to 3931 m to perform last additional PLT shut in pass. Meanwhile discussed a tight spot observed on X/Y caliper from 3914 to 3919 m. The smalles reading was 4,2" ID on X/Y caliper.