

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-11-30 00:00 - 2014-12-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Completed additional PLT shut in passes. Attempted to bean up well without success. Waiting for well to flow.

Summary of planned activities (24 Hours)

Wait for well to flow. Perform PLT passes.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:20	3931	workover -- wire line	ok	Continued to tractor down to 3931 m. WHP 83 bar.
00:20	00:25	3931	workover -- wire line	ok	Powered down tractor and switched line to Schlumberger. Powered up logging tools.
00:25	01:15	3478	workover -- wire line	ok	Logged up from 3931 to 3478 m at speed 30 m/min. Started at 20 m/min, to avoid pulling PLT spinner to fast through restriction area at approx 3915 m.
01:15	02:15	3478	workover -- wire line	ok	Parked tool at 3480 m according to program. Schlumberger upladed files to interact. Production started to prepare unisolation of PWV and prepared for beaning up well.
02:15	02:30	3478	workover -- wire line	ok	Held toolbox talk prior to start beaning up the well.
02:30	03:00	3478	workover -- wire line	ok	Production completed unisolation plan of PWV. WHP 83 bar.
03:00	03:15	3478	workover -- wire line	ok	Equalized PWV using hose from KW over to production line. Opened PWV. Meanwhile Schlumberger powered up logging tools to monitor downhole.
03:15	06:00	3478	workover -- wire line	ok	Production beaned up well in steps obtain stable well flow. Started at 36% choke and increased in steps up to 100 %. Observed pressure dropping from 83 to 4 bar, well stopped flowing.
06:00	09:00	3478	workover -- wire line	ok	Attempted to flow the well. Had well on test separator against as low pressure as possible Meanwhile: Discussed further operation. WHP 6,5 bar.
09:00	13:30	3478	workover -- wire line	ok	Attempted to flow the well. Had well on test separator against as low pressure as possible. WHP 6,5 bar.
13:30	20:00	3478	workover -- wire line	ok	Decision made to close in well on choke to let pressure build up. WHP increased from 6,5 to 54 bar. Meanwhile discussed possibilities for further operation.
20:00	22:50	3478	workover -- wire line	ok	Decided to attempt to pump available nitrogen on rig, to start up well flowing the well. Production department lined up from nitrogen racks. Hooked up on wellhead on killing manifold. Emptied 4 nitrogen racks. Was able to increse WHP from 54 -68 bar. Meanwhile Schlumberger performed stationary logging.
22:50	23:05	3478	workover -- wire line	ok	Equalized PWV. Production department opened choke at 100 %, took 7 min from 0 to 100 %. WHP dropped from 68 to 4 bar.
23:05	00:00	3478	workover -- wire line	ok	Held choke 100 % open and observed well.