

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-12-01 00:00 - 2014-12-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Waited for well to flow. Decided to POOH with PLT/RST. Made up perforation BHA and installed same into lubricator.

Summary of planned activities (24 Hours)

Perforate well and POOH with perforation guns. Flow well and evaluate if any PLT shall be performed.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	08:00	3478	workover -- wire line	ok	Held choke 100 % and observed well. WHP steady at 6,4 bar. Pulled up 5 meters every hour.
08:00	10:00	3459	workover -- wire line	ok	Discussed way forward with PETEC. Meanwhile held choke open and monitored well.
10:00	13:00	0	workover -- wire line	ok	Decision made to POOH with PLT string. POOH from 3459 m to surface while logging X/Y caliper.
13:00	14:30	0	workover -- wire line	ok	Closed Choke and PWV. WHP 6,4 bar. Closed SV and HMV. Pressured up XMT cross via kill wing up to 100 bar. Purged lubricator with Nitrogen.
14:30	14:45	0	workover -- wire line	ok	Held toolbox talk prior to L/D BHA#1.
14:45	16:00	0	workover -- wire line	ok	Broke lubricator and L/D BHA #1 tractor and PLT/RST toolstring.
16:00	19:00	0	workover -- perforate	ok	Pulled out cable and re-built cable head from 3/3 WP to 100% WP. Meanwhile erected scaffolding at drill floor for installing long perforation gun.
19:00	21:25	0	workover -- perforate	ok	Tested and calibrated tarctor and perforation tools through new cable head.
21:25	21:50	0	workover -- perforate	ok	Held toolbox talk for installing perforating guns in lubricator. Reviewed perforating procedure.
21:50	22:55	0	workover -- perforate	ok	Installed Tractor in lubricator. Filled 80 litres of 50/50 MEG/RX-72 in lubricator. Stabbed lubricator and tested lower QTS to 20/345 bar for 5/10 min.
22:55	00:00	0	workover -- perforate	ok	Disconnected upper QTS and started to install perforating guns.