

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-12-02 00:00 - 2014-12-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Installed long perforation guns. Had to POOH with long perforation guns due to tension above 50% of cable strength 150 above shooting depth. Decision made to split the perforation guns. RIH with shorter perforation gun.

Summary of planned activities (24 Hours)

Perforate zone from 3715 - 3724,7 m. Test produce well and evaluate need for PLT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:05	0	workover -- perforate	ok	Continued to install perforating guns. Installed firing head and stabbed lubricator. Tested upper QTS to 20/345 bar for 5/10 min. Toolstring weight 3300 lbs in lubricator.
01:05	01:25	0	workover -- perforate	ok	Opened HMV. WHP 54 bar. Equalized lubricator through kill wing manifold. Opened SV and RIH.
01:25	02:15	500	workover -- perforate	ok	RIH w/BHA#2 from surface to 500 m.
02:15	02:35	500	workover -- perforate	ok	Halliburton checked connection with tool and correlated depth through DHSV.
02:35	03:15	1500	workover -- perforate	ok	Continued to RIH with BHA #2 tractor and perforating guns. Tried to increase speed to 35 m/min. Observed grease pump started pumping and decided to slow down speed to 30 m/min.
03:15	05:20	3080	workover -- perforate	ok	Continued to RIH from 1500 m to 3080 m. Observed high tension on surface. Max tension observed was 9000 lbs. RIH in 100 m steps from 3000 m. Stopped at 3080 m. Pulled up and attempted to pass by gravity. NO-GO. Had to start tractor.
05:20	06:00	3200	workover -- perforate	ok	Started tractor and continued to RIH in 100 meters steps using tractor. Pick up weight at 3200 m was 8400 lbs.
06:00	06:50	3290	workover -- perforate	ok	RIH with tractor to 3290 m, performed pull test. PW 7500 lbs.
06:50	08:25	3590	workover -- perforate	ok	RIH at 100 m intervals and performed pull tests. 3490 m PW 8300 lbs 3590 m PW 9500 lbs
08:25	09:00	3600	workover -- perforate	ok	Stopped at 3600 m, had to pull over 50 % of cable strength. Evaluated situation.
09:00	09:55	3540	workover -- perforate	ok	Evaluated situation, had meeting with onshore. Decided to POOH, had PW at 10 100 lbs before BHA moved, had head tension at 1350 lbs. Continued to POOH at 5 m/min, logged head tension. Depth P/U weight Head tension 3590 m 9200 lbs 2060 lbs 3550 m 8300 lbs 2009 lbs 3500 m 7700 lbs 1904 lbs 3450 m 7600 lbs 1820 lbs 3400 m 7250 lbs 1740 lbs Meanwhile evaluated situation with onshore.
09:55	12:30	0	workover -- perforate	ok	Continued POOH to surface.
12:30	14:05	0	workover -- perforate	ok	OOH, closed SV and inflow tested. Closed HMV and inflow tested. SIWHP 69 bar. Bleed down pressure in lubricator and flushed same with nitrogen.
14:05	14:20	0	workover -- perforate	ok	Held toolbox talk prior to L/D perforation guns.
14:20	14:45	0	interruption -- wait	ok	Waited on production department for measuring benzene.
14:45	15:00	0	workover -- perforate	ok	Measured 106 ppm benzene inside lubricator. Measured no Benzene in work area for personnel.
15:00	16:35	0	workover -- perforate	ok	Laid down perforation guns and tractor.
16:35	19:45	0	workover -- perforate	ok	Decision made to split perforation run in two separate runs due to heavy guns. Prepared tractor and perforation guns for next run.
19:45	20:00	0	workover -- perforate	ok	Held toolbox talk for installing new perforation gun.
20:00	20:30	0	workover -- perforate	ok	Installed tractor and shorter perforation gun into lubricator. Filled riser with 120 litres of 50/50 MEG/RX-72.
20:30	21:40	0	workover -- perforate	ok	Checked firing head and it was not within acceptance criteria. Changed firing head.
21:40	23:10	0	workover -- perforate	ok	Connected tractor to perforation guns. Stabbed lubricator and leak tested lower QTS to 20/345 bar for 5/10 min. Opened HMV. WHP 78 bar. Equalized lubricator via kill wing. Opened SV.
23:10	23:30	500	workover -- perforate	ok	RIH with BHA #3 tractor and short perforation gun from surface to 500 meters.
23:30	00:00	500	workover -- perforate	ok	Halliburton performed communication check and correlated depth in DHSV.