

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-12-03 00:00 - 2014-12-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

RIH with short perforation guns and perforated zone from 3733 to 3742.6 m. POOH with BHA#3. RIH with second short perforation gun.

Summary of planned activities (24 Hours)

POOH and prepare the well for production. Rig up PLT string or start rigging down equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:40	3097	workover -- perforate	ok	Continued to RIH from 500 m to 3097 meters. Toolstring stopped. Pulled up 50 meter and started tractor. Depth P/U weights 900 m 2900 lbs 1300 m 3400 lbs 1700 m 4100 lbs 2100 m 4550 lbs 2500 m 5500 lbs 2900 m 6200 lbs
02:40	03:55	3620	workover -- perforate	ok	RIH using tractor from 3050 to 3620 m. WHP 80 bar. Stopped for correlation across pup. Pick up weight 6000 lbs at 3300 m.
03:55	04:55	3765	workover -- perforate	ok	Pulled up and correlated across pup joint from 3582.9 to 3588.9 m. Adjusted depth by adding 3.4 meters. Continued to RIH from 3570 m to 3765 m using tractor and perform first correlation pass across perforation depth.
04:55	05:35	3765	workover -- perforate	ok	Pulled up with toolstring from 3765 to 3695 m, PW 7500 lbs, observed depth was slightly off at perforation depth. Added 1,2 meters. Started tractor and RIH to 3795 m.
05:35	07:30	3795	workover -- perforate	ok	Continued to RIH to 3795 m to correlate depth. Pulled up from 3795 m. Observed still off by 0,6 meters on reference joint at 3730.6m. Struggled to get depth within +/- 0,5 meters due to heavy toolstring in deviated well combined with cable stretch. Performed additional correlation passes across perforation depth. Total 6 passes performed.
07:30	08:00	3741	workover -- perforate	ok	Performed final up pass and placed CCL at 3729.7 m with top shot at 3733 m. Lined up for firing guns through Altus safe sub. Perforated interval 3733 - 3742,6 m. Tenson dropped 10 0 lbs as the guns were detonated. Observed approx 2 bar drop on DHPG. WHP 82,7 bar. Pulled slowly out of hole after perforation.
08:00	10:20	0	workover -- perforate	ok	POOH with perforation string from 3660 m to surface. WHP 85 bar.
10:20	12:30	0	workover -- perforate	ok	Closed SV and HMV and inflow tested same. Purged lubricator with N2.
12:30	12:45	0	workover -- perforate	ok	Held toolbox talk prior to L/D tractor and perforation guns.
12:45	13:30	0	workover -- perforate	ok	Broke lubricator and laid down tractor and perforating guns.
13:30	14:00	0	workover -- perforate	ok	Redressed tractor and Halliburton firing head.
14:00	16:00	0	workover -- perforate	ok	Observed one strand at the 7/16" cable almost broken. Unspooled 1450 m of cable to get cable within acceptable condition.
16:00	18:00	0	workover -- perforate	ok	Re built cable head and tested same. 100% WP.
18:00	18:10	0	workover -- perforate	ok	Held toolbox talk for installing BHA#4.
18:10	21:05	0	workover -- perforate	ok	Lifted tractor and installed same into lubricator. Installed perforation guns into lubricator. Connected firing head. Filled riser with 120 litre 50/50 MEG/RX-72. Stabbed lubricator and leaked QTS to 20/345 bar for 5/10 min. Opened HMV. WHP 92 bar. Equalized across SV via Kill wing and opened SV.
21:05	21:20	500	workover -- perforate	ok	RIH w/BHA#4 tractor and short perforation gun from surface to 500 m. Stopped for correlating across DHSV. Meanwhile held Debrief of previous correlation pass.
21:20	21:30	500	workover -- perforate	ok	Halliburton performed communication check and correlated depth across DHSV.
21:30	00:00	2900	workover -- perforate	ok	Continued to RIH from 500 to 2900 m. WHP 92 bar. Depth P/U weight 500 m 2700 lbs 900 m 2950 lbs 1300 m 3400 lbs 1700 m 4050 lbs 2100 m 4650 lbs 2500 m 5450 lbs 2900 m 6600 lbs

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
13:30	13:30	3733	3742.6		