

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-12-04 00:00 - 2014-12-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

RIH with tractor and perforated . POOH to surface and L/D BHA#4. All shots fired. Observed Bird nest of cable on top of cable head, and wire strands inside tool catcher. Started to flow well. Got production shut down and well was closed in. Started to flow well, seams to stabilize at high rate.

Summary of planned activities (24 Hours)

Rig up PLT string or start rigging down equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:10	3070	workover -- perforate	ok	Continued to 3070 m. Toolstring stopped.
00:10	01:10	3310	workover -- perforate	ok	Pulled up 50 meters and started tractor. RIH using tractor from 3070 to 3310 m. Tractor stalled out. P/U weight at 3300 m was 6150 lbs.
01:10	01:30	3310	workover -- perforate	ok	Had to pull back up and RIH again. Was able to pass on second attempt. Continued to RIH.
01:30	02:30	3620	workover -- perforate	ok	RIH with tractor from 3310 to 3620 m. WHP 93,3 bar.
02:30	03:15	3570	workover -- perforate	ok	Correlated in short pup joint from 3582,9 to 3588,9 m. Adjusted depth by 3,4 m. Continued to RIH with tractor from 3570 to 3790 m to perform first correlation pass.
03:15	03:50	3570	workover -- perforate	ok	Correlated across perforation depth from 3790 to 3570 m, and verified correct depth. P/U weight was 8400 lbs when picking up from 3790 m. Observed much noise on the CCL, made it challeng to read clear CCL signals.
03:50	05:00	3700	workover -- perforate	ok	RIH with tractor to perform correlation pass across perforating interval from 3790 to 3700 m. Observed the joints in the perforating area was 1 meter off. RIH again and performed a new correlation pass. The joints was within 0,5 m tolerance.
05:00	06:00	3724.6	workover -- perforate	ok	Performed final correlation. Performed final up pass and placed top shot at 3715 and bottom shot at 3724,6. Lined up for firing guns through Altus safe sub. Perforated interval 3715 - 3724,6 m. WHP 95,5 bar. Observed 250 lbs. drop in tension, and approx. 2 bar drop on DHPG. Pulled slowly out of hole after perforation.
06:00	08:30	0	workover -- perforate	ok	POOH w/BHA #4 tractor and short perforation gun from 3700m to surface.
08:30	09:50	0	workover -- perforate	ok	OOH, closed SV and HMOV. Inflow tested same. Flushed RU with N2. SIWHP 96 bar.
09:50	10:05	0	workover -- perforate	ok	Held brief before LD BHA and perforating guns.
10:05	10:45	0	workover -- perforate	ok	Lifted lubricator and LD BHA #4 tractor and short perforation gun. All shots fired.
10:45	11:15	0	workover -- perforate	ok	BHA on deck. Closed BOP and prepared for flowing well for cleanup. Observed Bird nest of cable on top of cable head (Bird nest was loose on top of cable head). Inspected cable head and counted strands of wire coming out of cable head, counted 18 pieces. Inspected along cable and counted strands, could not find out where wire broke.
11:15	13:45	0	workover -- perforate	ok	Production prepared for flowing well. Assisted production in opening HMOV and equalize pressure over PWV.
13:45	14:15	0	workover -- perforate	ok	Production prepared for flowing well.
14:15	15:30	0	workover -- perforate	ok	Production opened up well for flowing, observed BHP dropping from 262 bar down to 250 bar as choke was opened. Got production shut down and well was closed in. Observed BHP increased from 250 bar to 271 bar.
15:30	16:30	0	workover -- perforate	ok	STBY while production department opened for production again.
16:30	17:15	0	workover -- perforate	ok	STBY while production department opened for production again. Drilling prepared AT and SJA for LD lubricator on deck and remove scaffolding on rig floor.
17:15	18:00	0	workover -- perforate	ok	STBY while production department opened for production again.
18:00	20:40	0	workover -- perforate	ok	STBY while production department opened for production again. Meanwhile: L/D lubricator and cut 7/16" wire, found wire strand inside tool catcher.
20:40	00:00	0	workover -- perforate	ok	Production opened up well for flowing. Observed BHP decreased from 268 bar to 259 bar. SIWHP 68 bar. FWHP dropped to 6 bar and increased and stabilized at FWHP 74 bar. Meanwhile: Pulled out and cut 7/16" cable to find broken strands. Cut 2000 meter and still not able to find area with broken strands. 4200 meter 7/16 cable left on drum.

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
11:15	11:15	3715	3724.6		