

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-12-05 00:00 - 2014-12-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Flowed well to stabilize pressure and rate. Decided to R/D WL equipment. Production closed in well. Inflow tested HMV and DHSV. R/D WL equipment.

Summary of planned activities (24 Hours)

Rigging down WL equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	workover -- perforate	ok	Flowed well to stabilize pressure and rate. FWHP approx. 75 bar. BHP approx. 258 bar. Meanwhile: Decided that 7/16" cable cannot be used in well. Prepared 5/16" cable.
06:00	10:00	0	workover -- perforate	ok	Flowed well to stabilize pressure and rate. FWHP approx. 75 bar. BHP approx. 257 bar. Meanwhile: PeTek decided not to run PLT. Started to RD WL equipment, spooled cable back to drum. RD WL winch.
10:00	13:50	0	workover -- perforate	ok	Flowed well to stabilize pressure and rate. FWHP approx. 75 bar. BHP approx. 257 bar. Meanwhile: Continued RD WL equipment.
13:50	14:45	0	workover -- perforate	ok	Flowed well to stabilize pressure and rate. FWHP approx. 75 bar. BHP approx. 257 bar. Meanwhile: Waited for crane.
14:45	14:50	0	workover -- perforate	ok	Production closed in well. BHP 257 bar and WHP 73 bar.
14:50	16:25	0	workover -- test scssv	ok	Closed HMV and inflow tested same. with 80 bar diff. pressure. Continued RD WL equipment.
16:25	19:25	0	workover -- test scssv	ok	Opened HMV and closed DHSV. Bled pressure over DHSV to 10 bar. Inflow tested DHSV with 80 bar diff. pressure. Pressure increased 0,6 bar on 30 m in.
19:25	20:45	0	interruption -- wait	ok	Waited for crane.
20:45	21:00	0	workover -- other	ok	Performed brief prior to lift and break riser, L/D lubricator.
21:00	00:00	0	workover -- wire line	ok	Lift and L/D riser and lubricator.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		service equ -- other	0	00:00	Observerte at 1 stk kordel på 7/16" kabel var unormalt mye slitt. Den ene kordelen lå høyere enn de andre kordelene I laget slik at den ble slitt. Mätte s pole av 1450 m kabel før dette ble bedre. Kabelen var ikke innkjørt og hadde vært ca på totalt 3930 m