

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-18 00:00 - 2016-06-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

- Rigged down cement spool
- Rigged up WL pressure control equipment
- Installed return lines and manifold WH to choke manifold
- M/U cutter toolstring and RIH
- Attempted to cut tubing at 2400 m
- POOH w cutter toolstring

Summary of planned activities (24 Hours)

- M/U B/U cutter toolstring, RIH and cut tubing at 2400 mMD
- Circulate annulus to SW
- M/U and RIH with ME 572-700 ME plug. Install plug at 240 mMD.
- N/D Xmas tree
- N/U surface joint and BOP

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	plug abandon -- other	ok	Bled off well to 185 bar and attempted to close DHSV while bleeding off pressure. Bled back 185 ltr.
00:15	01:45	0	plug abandon -- other	ok	Prepared space on rig floor to run WL pressure control equipment. Prepared permits, and made lifting plan for WL operations.
01:45	02:45	0	plug abandon -- other	ok	Inflow tested the HMV to 185 for 10 min. Bled down well from 185 Bar to 0 bar to closed drain system. Meanwhile: Prepared for wire line operations.
02:45	03:00	0	plug abandon -- other	ok	Performed TBT for rigging down cement spool
03:00	05:15	0	plug abandon -- other	ok	Drained cement spool. R/D and removed cement spool from F-1 C. Meanwhile: Built wireline riser on rigfloor.
05:15	07:00	0	plug abandon -- other	ok	Lowered WL adapter onto XT and installed same. Meanwhile: Continued with preparations for R/U WL equipment.
07:00	07:30	0	plug abandon -- other	ok	Performed TBT for R/U WL equipment. Prepared permit and paper work.
07:30	08:30	0	plug abandon -- other	ok	Installed WL BOP lift cap and double securing. Transferred WL BOP from moonpool to WH. Checked O-rings on BOP and installed control hoses. Landed off lower riser and made up to XT.
08:30	09:45	0	plug abandon -- other	ok	R/U hoses and manifold to WL BOP. Filled BOP with SW and performed connection test against SV to 50bar/5min to confirm O-ring seals. Removed lifting equipment in moonpool and lifted tuggers to drill floor.
09:45	10:00	0	plug abandon -- other	ok	Installed BX elevator and inserts.
10:00	10:45	0	plug abandon -- other	ok	P/U WL riser with TDS, RIH and landed off on BOP. M/U connection and L/O handling pup. Meanwhile: R/U lines from choke manifold to XT side outlets.
10:45	11:15	0	plug abandon -- other	ok	M/U QTS sub and pump-in sub. Installed 2 lo-torque valves.
11:15	12:45	0	plug abandon -- other	ok	R/U lines from choke manifold to XT outlets. Meanwhile: Prepared cable head and toolstring for cutting tubing.
12:45	13:45	0	plug abandon -- other	ok	Installed grease lines, control lines and lifted assy on lubricator. R/U sheaves to BX-elevator. Meanwhile: Mixed 50/50 MEG.
13:45	15:00	0	plug abandon -- other	ok	P/U lubricator and M/U dummmy toolstring for pressure testing. Continued to prepare toolstring for cutting tubing. Meanwhile: Flushed cement hose.
15:00	15:30	0	plug abandon -- other	ok	M/U lubricator and QTS.
15:30	16:30	0	plug abandon -- other	ok	Confirmed line-up and pressure tested WL rig-up to 20/345 bar for 5/10min.
16:30	17:00	0	plug abandon -- other	ok	Performed TBT for handling explosives.
17:00	17:45	0	plug abandon -- other	ok	Drained lubricator to closed drain. B/O QTS. Pulled dummy toolstring out of lubricator and L/D same.
17:45	18:30	0	plug abandon -- other	ok	R/U for running WL cutter. Meanwhile: R/U chiksan and lo-torque valves from XT to choke manifold.
18:30	19:30	0	plug abandon -- other	ok	R/U for running WL cutter Meanwhile: Continued M/U chiksan and lo-torque valves from XT to choke manifold.
19:30	19:45	0	plug abandon -- other	ok	Performed TBT prior to arming cutter. Meanwhile: R/U hoses and chiksan in WH/XT area for circulation.
19:45	21:30	0	plug abandon -- other	ok	M/U cutter to CCL and armed. Lifted tool string into lubricator, and lowered lubricator onto riser. M/U and leak tested QTS.
21:30	22:00	0	plug abandon -- other	ok	Continued M/U toolstring. Meanwhile: Continued rigging up hoses for circulation in WH area.
22:00	00:00	2410	plug abandon -- other	ok	RIH w/ cutter, 40 m/min. Ran slowly through DHSV from 483 mMD to 490 mMD. Unable to pass restriction at 2407 mMD.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
------------	-----------	------------	------------------------	--------------------------	--------------------	--------

00:00	4094		service equ -- cemen ting unit	0	00:00	Prior to lifting the cement spool onto the XT, the studs on the flanges to the pup was loose. Needed to reasseble and retorque the conn ection. All other flanges was also checked. These flanges were made up in town prior to shipping the equipment offshore.
00:00	4094		miscellaneous equ s yst -- other	0	00:00	When pressure testing the bleed-off manifold it was discovered that the chiksan check valve was leaking. The check valve got replace d with a new one, but also this new check valve was leaking. Achieved good test after replacing the check valve with a lo-t