

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-22 00:00 - 2016-06-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

- RIH with 7" spear and retrieved TH
- Equalized pressure under ME plug
- Performed extended flow check
- POOH with 7" tubing. L/D joint w/ME plug and DHSV

Summary of planned activities (24 Hours)

- Continue pulling 7" tubing
- Install 9 5/8" EZSV and cut 9 5/8" casing

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	plug abandon -- other	ok	Continued rigging up handling equipment for pulling tubing
01:00	01:30	0	plug abandon -- other	ok	Performed TBT for pulling tubing
01:30	01:45	0	plug abandon -- other	ok	P/U and M/U tubing hanger retrieval tool
01:45	02:15	0	plug abandon -- other	ok	RIH with TH retrieval tool to 20m to build landing string
02:15	02:30	0	plug abandon -- other	ok	Pulled out and installed control lines to TH retrieval tool
02:30	02:45	21.1	plug abandon -- other	ok	RIH with TH retrieval tool and landed out in TH at 21.1m. Locked in and confirmed 5 ton overpull
02:45	04:30	21.1	interruption -- repair	ok	Attempted to engage threads on TH retrieval tool to communication collar. Re-attempted several times.
04:30	05:30	21.1	interruption -- repair	ok	Evaluated situation.
05:30	06:30	0	interruption -- repair	ok	Attempted to pull tubing. Pulled with 90 ton OP, TH retrieval tool pulled free from TH. POOH with TH retrieval tool.
06:30	07:00	0	interruption -- repair	ok	L/D down tubing hanger and running tool. Inspected same, no damages.
07:00	07:15	0	interruption -- repair	ok	Performed TBT to move casing tong to set back area
07:15	08:45	0	interruption -- repair	ok	Moved casing tong from well center to set back area. Changed elevator inserts from 7" to 5 1/2" Meanwhile: Installed rotator. Cleaned and cleared drill floor.
08:45	09:30	0	interruption -- wait	ok	Prepared to P/U spear BHA. Waited on deck crew to handle helicopter prior to pick up spear. L/O 2 ea 5 1/2" DP singles on cantilever and measured same.
09:30	11:00	0	interruption -- repair	ok	P/U and M/U spear BHA. RIH from surface to 14m. P/U 2 ea 5 1/2" DP singles from cantilever. M/U double in foxhole. M/U double to spear BHA.
11:00	12:15	2400	interruption -- repair	ok	RIH with spear assy. Took up/down weight 69/66 ton. Made several attempts to pass TH at 20,7m. Rotated string w/ 5rpm/3kNm. Spear assy passed through restriction. Continued RIH to 26m. Engaged spear and P/U to 10t overpull. P/U 1,7m, 92 ton overpull (entire tubing weight).
12:15	13:15	2398	plug abandon -- other	ok	Indication of small pressure increase on A-annulus. Performed extended flow check on trip tank, static.
13:15	13:45	2380	plug abandon -- other	ok	POOH with TH and set slips
13:45	14:15	2380	interruption -- repair	ok	B/O double from TDS and released spear.
14:15	15:00	2380	interruption -- repair	ok	R/U casing tong
15:00	15:45	2380	plug abandon -- other	ok	B/O and L/D 7" TH. R/B spear assy in set-back.
15:45	17:15	2380	plug abandon -- other	ok	Dropped 2" ball and M/U 7" pump-in sub. Installed cement hose. Applied 20 bar from cement unit and verified line-up. Pressured up string and opened ME plug at 47 bar. R/D pump-in sub and cement hose.
17:15	17:30	2380	plug abandon -- other	ok	Tested compact spider.
17:30	18:15	2367	plug abandon -- other	ok	POOH from 2380m to 2367m. Removed master bushings and installed weatherford spider slips and centralizers.
18:15	19:00	2367	interruption -- repair	ok	Attempted to break connection. Changed master dies on casing tong.
19:00	19:30	2367	plug abandon -- other	ok	Performed TBT prior to pull tubing. Checked all lifting equipment.
19:30	20:00	2361	plug abandon -- other	ok	L/O 1 joint and 1 pup. Attached control line to spooling unit.
20:00	21:45	2183	plug abandon -- other	ok	POOH with 5 std 7" tubing from 2367 mMD to 2187 mMD, R/B stands. Performed LRA measurements every 3 std.
21:45	22:00	2147	plug abandon -- other	ok	POOH and L/O 2 singles and joint with ME plug.
22:00	23:45	1930	plug abandon -- other	ok	POOH with 6 std 7" tubing from 2152 mMD to 1939 mMD, R/B stands. Performed LRA measurements every 3 std.
23:45	00:00	1906	plug abandon -- other	ok	POOH and L/O 2 joints prior to L/D DHSV assy.