

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-23 00:00 - 2016-06-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

-Pulled 7" tubing from 2400 mMD to 374 mMD

Summary of planned activities (24 Hours)

- Continue POOH with 7" tubing to surface
- Set EZSV and cut 9 5/8" casing
- Retrieve MS-T seal on surface casing hanger

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	1896	plug abandon -- other	ok	POOH with DHSV assy and L/D same
00:30	02:30	1579	plug abandon -- other	ok	POOH with 9 std 7" tubing from 1896 mMD to 1579 mMD, R/B stands. Average pulling speed 13,2 jnts/hr. Measured for LRA every 3 std. Experienced issues with casing tong unable to grip properly to break connections.
02:30	04:00	1543	interruption -- repair	ok	POOH with 1 std 7" tubing from 1579 mMD to 1543 mMD, R/B stands. Worked on casing tong and changed dies.
04:00	07:00	1035	plug abandon -- other	ok	POOH with 14 std 7" tubing from 1543 mMD to 1035 mMD. Average pulling speed 14 jnts/hr. Measured for LRA every 3 std.
07:00	07:15	1035	plug abandon -- other	ok	Performed handover meeting with ongoing crew.
07:15	07:30	1035	plug abandon -- other	ok	Performed equipment check on PRS and casing tong prior to continuing pulling 7" tubing.
07:30	08:45	881	plug abandon -- other	ok	POOH with 4 std 7" tubing from 1035 mMD to 881 mMD.
08:45	09:30	881	plug abandon -- other	ok	Isolated equipment and performed drops check on TDS and FWD PRS
09:30	10:00	811	plug abandon -- other	ok	POOH with 2 std 7" tubing from 881 mMD to 811 mMD.
10:00	11:30	811	interruption -- repair	ok	Investigated damages after tugger wire caught up in FWT PRS.
11:30	14:00	811	interruption -- repair	ok	Inspected and checked for loose items on top of FWD PRS
14:00	14:30	811	interruption -- repair	ok	R/U slings and load cell to test the PRS shaft for any damage (Pull Test)
14:30	14:45	811	interruption -- repair	ok	Performed TBT for testing the PRS shaft
14:45	15:30	811	interruption -- repair	ok	Preformed pull test on FWD PRS R/D load cell
15:30	15:45	811	interruption -- repair	ok	Performed TBT prior to moving PRS to park position
15:45	17:00	811	interruption -- repair	ok	Installed Enerpac to upper breaks to lift breaks on upper PRS trolley. Moved PRS to parked position. R/D tuggers from PRS.
17:00	17:30	811	interruption -- repair	ok	Prepared tools and equipment to remove control block.
17:30	17:45	811	interruption -- repair	ok	Performed TBT for removing control block on PRS. Meanwhile: Prepared wire for wire change on green tugger.
17:45	19:00	811	interruption -- repair	ok	Removed block from FWD PRS. Meanwhile: Cleaned and cleared in locker and moonpool area.
19:00	19:45	811	interruption -- repair	ok	Performed TBT with all involved personnel for PRS repair
19:45	23:45	811	interruption -- repair	ok	Removed control block from FWD PRS. Meanwhile: Prepared for changing wire on green tugger. Performed housekeeping in drilling areas. Performed PMs in all drilling areas.
23:45	00:00	811	interruption -- repair	ok	Performed derrick inspection after work on PRS

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	21.1		miscellaneous equ syst -- wellhead subsea run test	0	00:00	Unable to M/U threads between THRT and communcation collar.