

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-07-04 00:00 - 2016-07-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	20
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- Circulated out excess cement
- RIH w/ tagging BHA, milled through restrictions
- Tagged top of cement, POOH

Summary of planned activities (24 Hours)

- RIH w/ 13 3/8 csg cutting BHA, cut csg
- RIH and set 13 3/8 EZSV plug @ 840m
- RIH w/ perforation assembly, perforate below 13 3/8 csg hanger, ventilate C annulus
- RIH w/ 13 3/8 EZSV setting tool, circulate annulus
- Pump cement plug in annulus behind 13 3/8 csg
- Pump cement plug on top of 13 3/8 EZSV

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	2137	plug abandon -- cement plug	ok	POOH w/ 5 stands to 2137m
00:45	02:30	2137	plug abandon -- cement plug	ok	Circulated out excess cement @3500lpm. After 132m3 pumped diverted returns to wash pill slop pit. Could not clearly identify cement in the returns. After 90m3 pumped diverted flow into active pit. Totally circulated 288m3
02:30	06:00	0	plug abandon -- cement plug	ok	POOH w/ DP and EZSV setting tool
06:00	11:15	0	interruption -- wait	ok	WOC, meanwhile worked on Wellbore assemblies, prepared for the next run. Performed rig floor inspection and maintenance
11:15	12:00	81	plug abandon -- cement plug	ok	P/U and M/U tagging BHA and RIH from surface to 81m
12:00	12:15	81	plug abandon -- cement plug	ok	Changed out master bushing to PS21
12:15	12:30	140	plug abandon -- cement plug	ok	RIH w/ tagging BHA from 81 to 140m. Met restriction @ 140m, hanger area
12:30	15:00	140	plug abandon -- cement plug	ok	M/U TDS, milled hanger area: 100-140 RPM/1500 lpm/1 bar/1-2t WOB. Pipe stalled several times @20kNm. Pulled up to 15t to free pipe. Removed PS21 due to vibration of the pipe
15:00	16:00	140	plug abandon -- cement plug	ok	Performed drops inspection on TDS. Installed PS21
16:00	17:45	1375	plug abandon -- cement plug	ok	RIH on drill pipe from 140m to 1375m
17:45	18:00	1375	plug abandon -- cement plug	ok	Encountered restriction @1375m Pulled 40t overpull to free pipe. M/U TDS, established parameters: 1500 lpm/4 bar/80 rpm/3-6kNm
18:00	20:00	1377	plug abandon -- cement plug	ok	Milled through restriction from 1375 to 1377m 2000 lpm/12 bar/120 rpm
20:00	22:30	2099	plug abandon -- cement plug	ok	RIH on drill pipe from 1377 m to 2099 m. Encountered top of cement @2099 m
22:30	23:15	2100	plug abandon -- cement plug	ok	Dressed off 0,7 - 1 m: 120 rpm/ 2000 lpm/6-12kNm. Tagged top of cement w/ 10 t @ 2100 m.
23:15	00:00	1830	plug abandon -- cement plug	ok	POOH w/ tagging BHA from 2100 m to 1830 m