

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-07-05 00:00 - 2016-07-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	21
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- POOH w/ tagging BHA
- M/U and RIH w/ 13 3/8in csg cutting tool. Cut 13 3/8in csg at 850m. POOH
- P/U and RIH w/ 13 3/8 EZSV. Set plug at 840m, POOH, tested plug to 40bar from above
- M/U and RIH w/ TCP BHA, perforated below 13 3/8in csg hanger. POOH

Summary of planned activities (24 Hours)

- RIH w/ 13 3/8 EZSV setting tool, circulate annulus
- Pump cement plug in annulus behind 13 3/8 csg
- Pump cement plug on top of 13 3/8 EZSV
- WOC while performing BOP test

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	1693	plug abandon -- cement plug	ok	POOH from 1830m to 1693m
00:15	01:00	1693	interruption -- repair	ok	Worked on load handling and slew fault on aft PRS. Reset
01:00	04:15	95	plug abandon -- cement plug	ok	POOH with tagging BHA from 1693m to 95m
04:15	04:30	95	plug abandon -- cement plug	ok	Flowchecked well for 15 min. Meanwhile removed PS21 and installed master bushing
04:30	05:00	0	plug abandon -- cement plug	ok	L/D HWDP and tagging BHA
05:00	05:30	0	plug abandon -- cut	ok	M/U 13 3/8 csg cutting BHA
05:30	07:30	850	plug abandon -- cut	ok	RIH w/ 13 3/8 csg cutting BHA to 850m
07:30	08:00	850	plug abandon -- cut	ok	M/U TDS, filled string, recorded parameters: 97t weight up, 93t weight down, 95t free rotation w/ no flow, 100 RPM, 2-6 Knm. w/ 300 lpm 18Bar, 500lpm 56Bar, 600 lpm 76 Bar
08:00	08:30	850	plug abandon -- cut	ok	Cut 13 5/8 casing @ 850m. 80rpm - 9kNm, 500lpm - 56Bar. Good indications of cut, heard sound on surface
08:30	08:45	850	plug abandon -- cut	ok	Flow checked well for 15 min - Static
08:45	10:30	9	plug abandon -- cut	ok	POOH from 850m to 9m. Pulled wet, used mud bucket
10:30	10:45	0	plug abandon -- cut	ok	Performed Pre-job Meeting before L/D csg cutter BHA
10:45	11:15	0	plug abandon -- cut	ok	Changed PS21 to master bushing. L/D cutter BHA. Inspected knives, in good condition
11:15	11:45	0	plug abandon -- cut	ok	Cleaned and cleared rig floor. Meanwhile changed dies on aft IR and aft PRS
11:45	13:00	43	plug abandon -- mechanical plug	ok	P/U 13 3/8 EZSV and M/U same to running tool. Installed centralizer springs on running tool and M/U to stand of 5½ drill pipe
13:00	13:15	43	plug abandon -- other	ok	Removed master bushing and installed PS21 slips
13:15	15:00	842	plug abandon -- other	ok	RIH w/ EZSV plug from 43m to 842m 2min/stand
15:00	15:15	842	plug abandon -- other	ok	M/U TDS, circulated at 800lpm for 3min. Moved pipe up and down from 842mto 838m while circulating
15:15	15:30	840	plug abandon -- mechanical plug	ok	Set 13 3/8 EZSV plug at 840m, sheared out of plug with 27 ton over pull and set down 6 ton to check EZSV set. Pulled up 3m and rotated 27 turns to the right to release to ol
15:30	17:30	840	plug abandon -- other	ok	Circulated bottoms up 3 times. H2S gas readings on Baker sensors in gas trap is max at 9ppm. Parameters: 2500 lpm at 21 bar, 50 rpm , 1-3 kNm. Observed OBM in retu
17:30	17:45	807	plug abandon -- other	ok	R/B one stand and dropped 3 inch drift
17:45	18:30	0	plug abandon -- other	ok	POOH from 807 m to surface
18:30	18:45	0	plug abandon -- other	ok	Changed PS21 to master bushing
18:45	19:45	0	plug abandon -- mechanical plug	ok	L/D EZSV running tool. Pressure tested 13 3/8in EZSV to 40 bar from above. Good test. 520 ltr pumped and 520 ltr returned
19:45	20:00	0	plug abandon -- perforate	ok	Performed Pre-job Meeting to P/U guns
20:00	21:00	0	plug abandon -- perforate	ok	M/U TCP guns BHA
21:00	21:45	151	plug abandon -- perforate	ok	RIH w/ gun BHA at 1 min/stand. Filled pipe, confirmed line up. Took up/down weights: 73t/70t
21:45	22:25	151	plug abandon -- perforate	ok	Disconnected TDS, dropped 1,375in ball into the string, M/U TDS to the string. Closed UPR, pressured up string to fire guns. Guns fired at 120bar. Good indication of firing guns: "bang" sound and light string movement. Top shot at 141,5m, bottom shot at 151,2m
22:25	23:15	151	plug abandon -- perforate	ok	Staged up pumps to 1350 lpm, circulated for 10 min, took returns through the choke. Max H2S in returns 13 ppm on Baker sensors in gas trap. Flow checked well on choke, stable. Opened upper pipe ram. Flow checked well for 10 min. Stable.
23:15	00:00	0	plug abandon -- perforate	ok	POOH w/ perforation BHA, 3x stands and 1x single