

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-09-16 00:00 - 2016-09-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	740
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- Skidded cantilever onto F-1 slot

Summary of planned activities (24 Hours)

- N/U BOP
- Cut 13 3/8in csg
- Instal 13 3/8 in EZSV above cut and pressure test below
- Set balanced cement plug on top
- N/D BOP and HP riser

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
21:00	21:30	0	moving -- skid	ok	Prepared for skidding
21:30	21:45	0	moving -- skid	ok	Performed Pre-job Meeting to skid cantilever
21:45	23:00	0	moving -- skid	ok	Skidded cantilever 3m to port and 10m forward
23:00	00:00	0	moving -- skid	ok	Removed hatches in moon pool and performed afterskid checks