

Summary report

Wellbore: 15/9-F-4

Period: 2007-10-25 00:00 - 2007-10-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	19
Days Ahead/Behind (+/-):	8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	110
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1750.5
Depth mTVD:	1695.7
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	1351.9
Depth At Last Casing mTVD:	1326.5

Summary of activities (24 Hours)

Drilled 12 1/4" hole section from 1706 m to 1750 m with reduced ROP due to problems with handling oilbased cuttings. Picked off bottom due to problems with cutting shute blocking. Circulated hole clean at 1730 m. POOH and into csg shoe at 1340 m due to Siemens software upload. RIH from 1340 m to 1750 m. Drilled 12 1/4" hole section from 1750 m to 1787 m MD.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole section from 1787 m to 2190 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	1640.5	interruption -- other	ok	Continued working on unblocking the conveyor screw. Pumped DCI active volume to holding tank.
00:30	06:00	1706	drilling -- drill	ok	Drilled 12 1/4" section from 1640,5 m to 1706 m MD. Drilling parameters : Flow 3500 lpm / SPP 180 bar / 130-170 RPM / WOB 0-2 MT / Torque 10-12 kNm / ECD 1,42. Average ROP 1 2 m/hrs. Drilled with reduced ROP when going directly to skips. Worked to bring down viscosity in DCI milltank/active before injecting slurry.
06:00	09:00	1750	drilling -- drill	ok	Drilled 12 1/4" section from 1706 m to 1750 m MD. Drilling parameters : Flow 3500 lpm / SPP 180 bar / 170 RPM / WOB 2-3 MT / Torque 8-12 kNm / ECD 1,42. Average ROP 12 m/hrs. Drilled with reduced ROP when going directly to skips. Worked to bring down viscosity in DCI milltank/active before injecting slurry. Changed out cooling water on MP2.
09:00	09:30	1748	interruption -- other	ok	Picked off bottom due to problems with cutting shute blocking up. Circulated 2000 lpm / 65 bar.
09:30	12:00	1748	interruption -- other	ok	Circulated hole clean at 1730 m with 3500 lpm / 174 bar / 30-80 rpm. While circulating, evaluated risk involved with Siemens software update on power management system during drilling operation.
12:00	00:00	1340	drilling -- wait	ok	Waiting on Siemens software update. Meanwhile: - Flow checked well before POOH (static). - POOH from 1750 m to 1530 m. Up weight 140 MT / Down weight 124 MT. Monitored well on trip tank at 1530 m. Ok. - POOH from 1530 to inside csg shoe at 1340 m MD. - Continued with PMs and housekeeping/cleaning. - Continued injecting cuttings into F-12 and flushed with 2 x annulus volumes of water. - Repaired Barite hopper B.

Drilling Fluid

Sample Time	04:00	11:00	21:00	23:00
Sample Point	Active pit	Active pit	Active pit	Active pit
Sample Depth mMD	1669	1750	1750	1640
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.4	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				
Plastic visc. (mPa.s)	31	32	32	33
Yield point (Pa)	13.5	12	11.5	11
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				

Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1786		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1692	1643.1	25.68	108.13	
1731.8	1678.9	25.48	105.47	
1773.4	1716.5	25.46	107.21	

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
1705	1786	1654.7	1727.9		Claystone